



**State of Louisiana
Coastal Protection and Restoration Authority
Operations Division**

2014 Annual Inspection Report

for

Fritchie Marsh Restoration

State Project Number PO-06
Priority Project List 2

July 8, 2014
St. Tammany Parish

Prepared by:

Luke Prendergast, E.I.
Coastal Protection and Restoration Authority
New Orleans Regional Office
CERM, Suite 309
2045 Lakeshore Drive
New Orleans, LA 70122

Table of Contents

I. Introduction.....	1
II. Project Description and History.....	1
III. Inspection Purpose and Procedures	2
IV. Inspection Results	2
V. Conclusions.....	3
VI. Recommendations.....	3
Immediate Repairs	3
Programmed Maintenance	3

Appendices

Appendix A	Project Features Map
Appendix B	Photographs
Appendix C	Three Year Budget Projections
Appendix D	Field Inspection Form

I. Introduction

The Fritchie Marsh Restoration Project (PO-06) project area contains intermediate and brackish marsh, and is located southeast of Slidell in St. Tammany Parish (Appendix A). The area is bounded by US Hwy 190 to the north, US Hwy 90 to the south and east, and LA Hwy 433 to the west and south.

II. Project Description and History

From 1956 to 1984, 2,260-ac (915-ha) of emergent marsh within the Fritchie Marsh project area were converted to open water, with the greatest loss occurring in the northern project area. This loss reflects a pattern of marsh deterioration from north to south due to a reduction of freshwater and sediment input into the northern part of the project area. Natural hydrologic patterns have been disrupted by the construction of the perimeter highways. These embankments isolate the marsh from the West Pearl River, and have restricted inflow of freshwater, nutrients, and sediment. Additionally, saltwater from Lake Pontchartrain enters the marsh through the W-14 canal and Little Lagoon during high tides and strong winds. As a result, the project area has converted from a predominantly fresh marsh in 1956 to a predominantly brackish marsh in 1990.

The objective of the Fritchie Marsh Restoration Project is to reduce marsh loss by restoring more natural hydrologic conditions in the project area through management of available freshwater. Specific objectives are (1) to increase freshwater flow and promote water exchange into the area from West Pearl River by enlarging the culvert at U.S. Highway 90 and by dredging portions of Salt Bayou and (2) increase freshwater flow into the northern project area by diverting flow from the W-14 canal.

The Fritchie Marsh Restoration Project was constructed in one phase beginning in October 2000 and completed in March 2001. The project has a 20-year economic life which began in March 2001.

The principal project features include:

- A 72-inch diameter by 136-foot long concrete culvert under U.S. Highway 90, rock riprap lining of the Salt Bayou channel bottom and pipe outlets, and installation of 308 linear feet of sheet piling to form a bulkhead.
- Dredging of approximately 5300 linear feet of Salt Bayou.
- Installation of a weir in the W-14 canal. The weir consists of 108 linear feet of sheet pile with a 20-foot wide boat bay.
- Dredging approximately 400 linear feet of the W-14 diversion channel.

In August 2005 Hurricane Katrina passed directly over the Fritchie Marsh Project area. The forces created by this storm caused significant damage to the marsh but not to any of the project features. Large areas of marsh were converted to open water, whereas sections of sheared marsh were deposited into the natural bayous and canals creating a number of

blockages. Existing breaches on the banks of Salt Bayou were enlarged and new breaches were created, which are diverting water away from the natural conveyance channels. The previously established hydrology within the project area has been significantly altered.

III. Inspection Purpose and Procedures

The purpose of the annual inspection of the Fritchie Marsh Restoration Project (PO-06) is to evaluate the constructed project features to identify any deficiencies and prepare a report detailing the condition of project features and recommended corrective actions needed. Should it be determined that corrective actions are needed, OCPR shall provide, in the report, a detailed cost estimate for engineering, design, supervision, inspection, and construction contingencies, and an assessment of the urgency of such repairs (O&M Plan July 10, 2002). The annual inspection report also contains a summary of maintenance projects and an estimated projected budget for the upcoming three (3) years for operation, maintenance and rehabilitation. The three (3) year projected operation and maintenance budget is shown in Appendix C. A summary of past operation and maintenance projects completed since completion of the project are outlined in Section II.

An inspection of the Fritchie Marsh Restoration Project (PO-06) was conducted on June 12, 2014 by Luke Prendergast (CPRA), David Chambers (CPRA), and Doug Baker (NRCS). Access to Salt Bayou was not possible due to siltation and lack of adequate launch facilities.

IV. Inspection Results

Hwy 90 Culvert and Stone Revetment

There is little change in this structure from the previous inspection. The bank scour reported in previous inspections appears to be ongoing, but does not currently pose a threat to the structure. A low area has developed in the north bank of the Salt Bayou channel near the revetment which appears to allow overbank flow of fresh water to directly enter the marsh during high water events. This area deserves continued observation during future inspections.

Salt Bayou Dredging

Due to steep bank conditions and the presence of numerous fishermen occupying the revetment area, the inspection team was not able to access Salt Bayou by boat. Visual observation was performed from the Highway 90 shoulder adjacent to the culverts and revetment. As noted on a previous inspection, deadfall and aquatic vegetation were partially obstructing the bayou approximately 200 feet from the culvert outlet; however, flow was moving swiftly from the culverts into the project area.

W-14 Weir

There was no visible damage to the weir structure or handrails. The warning signs exhibited some fading from continuous sunlight exposure, but were still legible. The weir structure was operating as designed.

W-14 Diversion Channel Dredging

The channel depth was measured to be approximately 4.5 feet and was free of obstructions. A patch of emergent vegetation was visible in the channel outfall. The diversion channel appeared to be functioning as designed.

V. Conclusions

The project features for the Fritchie Marsh Restoration Project are performing as designed. Insufficient maintenance funds prevent re-dredging of the bayou. Warning sign maintenance at the W-14 weir was discussed and could be performed in fiscal year 2015 if the project team deems it appropriate. The application of reflective/conspicuity tape to the sign support pilings was discussed as a possible interim safety measure.

The main goal of the project is to divert and retain fresh water into the project area. Previous reports discussed an evaluation of Salt Bayou's effectiveness to deliver water to the project area. However, after reviewing the goals of the project it was determined that such an evaluation was not necessary. While a good portion of Salt Bayou has silted in, there is a stretch entering the project area from the culverts that remains deep. This allows fresh water to enter the project area, at which point the silted in bayou forces water to divert into adjacent marsh through the breaches in the bank fulfilling the referenced project goal.

VI. Recommendations

Continue to inspect the project features for functionality. Repair the warning signs at the W-14 Weir. CPRA will coordinate the sign repair in consultation with NRCS.

Immediate Repairs


- None at this time.

Programmed Maintenance

- Warning sign repair at W-14 Weir as determined by CPRA and NRCS.

Appendix A

Project Features Map



Appendix B

Photographs



Photo 1: W-14 Weir



Photo 2: Warning Sign at W-14 Weir



Photo 3: W-14 Weir Handrail



Photo 4: W-14 Diversion Channel



Photo 5: Hwy. 90 Road Surface Above Culverts



Photo 6: Culverts from Project Side



Photo 7: Salt Bayou Flowing into Project Area



Photo 8: Bulkhead on Southeast Side of Hwy. 90

Appendix C

Three Year Budget Projection

2014 Annual Inspection Report
Fritchie Marsh Restoration
State Project No. PO-06

[illegible]

Appendix D

Field Inspection Form

2014 Annual Inspection Report
Fritchie Marsh Restoration
State Project No. PO-06

MAINTENANCE INSPECTION REPORT CHECK SHEET

Project No. / Name: PO-06 Fritchie Marsh					Date of Inspection: <u>6/12/2014</u> Time: <u>9:30am</u>
Structure No. <u>n/a</u>					Inspector(s): <u>Prendergast, Chambers (CPRA); Baker (NRCS)</u>
Structure Description: HWY 90 Culvert & Salt Bayou Bulkhead					Water Level Inside: <u>n/a</u> Outside: <u>n/a</u>
Type of Inspection: Annual					Weather Conditions: <u>Warm, partly cloudy</u>

Item	Condition	Physical Damage	Corrosion	Photo #	Observations and Remarks
Steel Bulkhead / Caps	Good	None	None	8	Good condition.
Handrails, Grating, Hardware, etc.	Good	None	None	3	Vegetation surrounding railings, overall condition is good.
Signage, Supports	See Remarks	See Remarks	None	1, 2	Wood support piles are in good condition. Signage and angle braces appear structurally sound. Large-caliber bullet hole in one sign. Reflective finish is faded but signs are legible.
Rock RipRap channel lining	Good	None	None	6	Good condition. Rip-rap covered by concrete debris on South bank.
W-14 Weir structure	Good	None	None	1	Submerged; flow visible.
W-14 diversion channel dredge	Good	N/A	None	4	Emergent vegetation in outfall.
Salt Bayou dredging	See Remarks	N/A	None	7	Boat access not possible. Inspection performed from culverts at Hwy 90. Deadfall in channel, but flow moving well into project area.
72" Diameter culvert	Good	None	None	6	Functioning properly. Structure appears sound.
HWY 90 road surface	Good	None	None	5	Road surface appeared to be in generally good condition. Some minor cracking; asphalt appeared to have been ground and patched in areas.