




Coastal Protection and
Restoration Authority of Louisiana

Southwest Louisiana Projects Update

Patrick J. Landry, P.E.
CPRA Operations Division
January 22, 2013



Cameron Parish Shoreline (CS-33)



CS-33 PROJECT FEATURES


- 8.7 Miles of Beach/Dune Nourishment
 - Beach: Elevation +5.0 ft. NAVD 88
 - Dune: Elevation +8.0 ft. NAVD 88
- Budget: \$45.8 million, funded 100% with 2007-08 State Surplus funds
- 1.93 million cu. yds. of sand to be delivered from borrow site located 20+ miles offshore into Ship Channel via hopper dredge



Beach Fill Cross Section Assumptions


- Beach fill volume is almost 2 million cubic yards
- Beach elevation is typical to natural conditions and equal +5.0 ft MLLW
- Dune elevation is ~ +8.0 ft and width equal ~ 50 ft
- Fill area near Ship Channel and Holly Beach – 230 ft. wide while area closest to Hwy 82 will be 380 ft wide.

Typical Cross-section of Nourishment Alternatives.



CS-33 SCHEDULE:

- Bid Opening – October 2012
- Low bidder – Weeks Marine - \$40.4 million
- Pre-Construction Mtg. – February 5, 2013
- Notice to Proceed – February 15, 2013
- Construction time: 365 calendar days



Map Produced By:
U.S. Department of the Interior
U.S. Geological Survey

Black Bayou Culverts (CS-29)

Project Goals:

1. Prevent saltwater intrusion from Calcasieu Lake
2. Remove excess water levels in Mermentau Basin that kills vegetation and contributes to shoreline erosion.





Black Bayou Culverts (CS-29)

- Construction consisted a concrete box culvert with 10 – 10' X 10' bays with flap gates in Black Bayou along Hwy 384.

Black Bayou Culverts (CS-29)

- **Status:**
 - Construction completed: January, 2010
 - Construction cost: \$ 5 million
 - Water seepage detected in April, 2010
 - Earthen cofferdams constructed – Summer 2011
 - NRCS Engineering Report received - January 2012
 - E & D funding approved by Task Force – Fall 2012
 - NTP issued to Lonnie Harper & Assoc. – Jan. 8, 2013
 - Final plans due – mid December 2013
 - Will request construction funds at TC – Dec. 12, 2013



Black Bayou Culverts (CS-29)

Upstream of the box culvert after de-watering






Black Bayou Culverts (CS-29)

Downstream of the box culvert after
de-watering the site



CS-49 Cameron Creole FW Introduction



CS-49 Cameron Creole FW Introduction

- Engineering design funds approved (\$2.5m)
- **Project Goal:** Introduce freshwater from the GIWW to restore 22,247 acres of marsh
- **Total Est. Const. Cost:** \$12.7 m (not funded)
- **Project Features:** Placement of water control structure (400 cfs capacity); 8,000 ft. of GIWW rock shoreline protection; Vegetative plantings near Calcasieu Lake (completed); 65,000 ln. ft. of terracing
- **Project Status:** Geotech and surveys completed and project in design. Modeling efforts are being integrated with SW Study efforts. Anticipate 30% design review – May 2013.

CS-53 Kelso Bayou Marsh Creation



Kelso Bayou Marsh Creation (CS-53)

- **Project Facts:**
 - **Costs:** E&D-\$2.3m (funded); Total \$16.6m(not funded)
 - **Project Goal:** Restore/protect 319 acres
 - **Project Features:** Marsh Creation (6 cells) & 3,200 In. ft. of rock shoreline protection along the Calcasieu Ship Channel
 - **Project Status:** Surveys completed. Potential partnership w/ COE's navigation dredging program of Ship Channel. 30% completion – June 2014. Will request construction funding – December 2014.


CS-54 Grand Bayou Marsh Creation Project Features

- Two marsh creation areas north of Grand Bayou

❖ Total: 609 acres created, approximately 7 acres nourished

❖ 213 acres on Miami Corp property

❖ 396 acres on Cameron Prairie NWR






CS-54 Project Status

- Survey field work, Oyster Survey, Geotech Report & Wave Modeling Analysis Report completed in 2012
- 30% Design Meeting – March 2013
- 95% Design Meeting – October 2013
- Will seek construction funds – December 2013
- Borrow site – Calcasieu Lake, approx. 4000 ft west of Grand Bayou water control structure
- Approx. 3 million cu. yds. dredged from borrow area
- **Note: Borrow area selected to avoid and minimize impacts to oysters and other aquatic habitat**


Oyster Bayou Marsh Creation (CS-59)



Oyster Bayou Restoration (CS-059)

-  Terrace Field *
 -  Marsh Creation/Nourishment *
 -  Project Boundary
- *denotes proposed features

 **USGS**
science for a changing world



Map Produced by:
U.S. Department of the Interior
U.S. Geological Survey
National Wetlands Research Center
Coastal Restoration Assessment Branch
Baton Rouge, La.

Background Imagery:



CS-59 Project Facts

- Engineering design funds approved (\$3.1m)
- Project Goals: Create 510 acres of marsh & reduce wave/wake erosion
- Total estimated const. cost: \$22.7m (not funded)
- Project Features: Create marsh using sediment from Gulf of Mexico & create 14,000 ln. ft. of terraces.
- **Project Status:** In-shore surveying complete & in-shore geotech work underway. Will issue NTP for off-shore surveying and geotech as soon as funds are available. Will request construction funding in December 2014.

ME-20 South Grand Chenier Hydrologic Restoration



South Grand Chenier Hydrologic Restoration (ME-20)




Map Produced by:
U.S. Department of the Interior
U.S. Geological Survey
National Wetlands Research Center
Coastal Restoration Field Station
Baton Rouge, La.

South Grand Chenier HR Project (ME-20)

- **Project Location:** South of Grand Chenier, between La. Hwy 85 and Hog Bayou
- **Project Description:** Create 400 acres of emergent marsh in two 200 acre cells with sediment from the Gulf of Mexico. Estimated Cost: \$19.5 million
- **Project Status:** Plans are 100% complete. Competed for construction \$ at the December 2012 Tech Committee meeting. Only two projects selected for construction (SGC placed third in voting). Will re-compete for funding at the December 2013 Tech Committee meeting.

CS-28 Sabine Marsh Creation Cycles



Sabine Marsh Creation (CS-28)

- **Location:** Sabine National Refuge, west of Hwy 27, SW of Hackberry
- **Status:**(Cycle 1): Pumped 214 ac. Completed Feb 02
- **Status:** (Cycle 3): Pumped 232 ac. Completed Mar 07
- **Status:** (Cycle 2 and Permanent Pipeline): Pumped 227ac (July 2011) and constructed 3.6 miles of permanent pipeline (April 2010).
- **Status:** (Cycles 4 & 5): CSA executed Dec. 2012 between CPRA and USFWS. COE will design and construct. Dredging in late 2014 and late 2015 subject to available Federal funding.

CS-28 During Dredge Placement



Cycle 2
May 2011

CS-28 1 Year Post Marsh Creation



Cycle 2 –Jun 2012

CS-28 Sabine Marsh Creation (Cycle 1)



**Cycle 1 – Marsh Creation Site
after Hurricane Ike (Nov 2008)
6 years after project completion**

CS-28 Sabine Marsh Creation (Cycle 1) June 2012



Rockefeller Refuge Shoreline Stabilization

ME-18 Test Sections

LA-08 Bioengineered Oyster Reef Demo



VICINITY MAP

0 2000 4000
SCALE IN FEET

ME-18 Test Sections – Completed Jan 10

Rockefeller Refuge Gulf Shoreline Stabilization

All Rock Breakwater



<u>Crest Elevation</u>	<u>ft, NAVD88</u>
Constructed	1.5
Post Construction (1.5 y)	0.75

Light Weight Aggregate Core Breakwater



<u>Crest Elevation</u>	<u>ft, NAVD88</u>
Constructed	6
Post Construction (1.5 y)	3.5

LA-08 Bioengineered Oyster Reef Demo

Placement of standard mix concrete rings



LA-08 Bioengineered Oyster Reef Demo

Rings with admixture to enhance oyster growth



LA-08 Project Status


- Project length – Two sections each 215 feet in length
- Construction completed in late February 2012
- Monitoring for 4 years: Elevation surveys, Wave Attenuation, Oyster Spat and Production, and Aerial Photography
- Total Project Cost: \$ 2.3 million



FRESHWATER BAYOU BANK STABILIZATION MARSH CREATION NEAR FRESHWATER BAYOU

- Plans are 98% complete
- Land rights agreements signed
- Bid letting for Bank Stabilization in March or April 2013
- Bid Letting for Marsh Creation in May or June 2013
- Contract Time: Bank Stab. – 320 days
- Marsh Creat. –180 days
- Const. Cost: Bank Stab.-\$13.6M (Base)
\$21.4M (Total)
- Funding Source: CIAP
- Const. Cost: MC- \$3.5M (Base Bid)
\$5.5M (Total)
- Funding Source: Surplus & Hazard Mitigation Funds





ADDITIONAL PERMITTED
MARSH CREATION AREA
(19 ACRES)

SW REACH DIKE
(BASE BID - 12,583 FEET)

MARSH CREATION
ADD ALT #2
(31 ACRES)

MARSH CREATION
ADD ALT #1
(15 ACRES)

MARSH CREATION
BASE BID
(50 ACRES)

Humble Canal

Vermilion
Corporation

FRESHWATER BAYOU LOCK

Freshwater Bayou Canal

Vermilion
Corporation

SE REACH DIKE#1
(ADD ALTERNATE NO. 1 BID - 927 FEET)


Vermilion
Corporation

SE REACH DIKE#2
(ADD ALTERNATE NO. 1 BID - 6,217 FEET)


Vermilion
Corporation



LEGEND	
	ROCK DIKE
	BASELINE




TV-52 Franklin Floodgate Barge



NTP ISSUED TO CIRCLE, LLC. ON OCT. 22, 2012
CONSTRUCTION TIME—240 CALENDAR DAYS
CONTRACT AMOUNT--\$3,179,443.00

Initiation of Study: CALCASIEU SHIP CHANNEL Salinity Control Measures



- Planning level effort is being initiated by CPRA to help in the development of design concepts and alternates.
- Construction of measures designed to prevent saltwater from entering Calcasieu Lake through the Calcasieu Ship Channel
- Measures would control salinity spikes and tidal fluctuations, provide storm surge benefits, and be constructed in a manner that would allow for the continued functioning, and ideally improvement and increased viability, of the Calcasieu Ship Channel and the Port of Lake Charles
- The project's features would be designed in close coordination with key stakeholder groups in order to meet its various objectives

Questions?

Contact Information:

Patrick J. Landry, P.E.

CPRA Regional Operations Manager for SW La.

Operations Division

(337) 482-0680

patrick.landry@la.gov