Appendix B

Pre-Construction Conference PPT and Meeting Minutes



BA-171 Caminada Headland Back Barrier Marsh Creation



Pre-Construction Conference


June 9, 2020







Coastal Wetland Planning, Protection, and Restoration Act PPL 23



Project Overview



- The Caminada Headland Back Barrier Marsh Creation Project (BA-0171) ("Project") is funded by the Coastal Wetlands Planning, Protection, and Restoration Act (CWPPRA).
- The United States Environmental Protection Agency (EPA) is the designated Federal Sponsor or this Project.
- The project will create marsh immediately landward of the newly created Caminada Headland Beach and Dune Increments 1 and 2 projects (BA-0045 and BA-0143).
- This project will assist CPRA in meeting the goals as delineated in the 2017 State's Master Plan for a Sustainable Coast.

Project Purpose



- Protect and preserve structural integrity of the Caminada Headland:
 - Protect interior marsh and chenier ridge habitats
 - Provide habitat for essential fish and wildlife species.
 - Protect threatened and endangered species.
 - Create tidal marsh habitat in open water areas and restore existing marsh areas without disrupting the natural hydrologic regime.
 - Provide suitable platform for island migration and rollover.
 - Protect State's investment in CAM I and CAM II.
- Maintain and restore integrity of Louisiana coastline.
- Incidental benefits include protection of Port Fourchon.

Project Elements



- The project consists of a single marsh creation area adjacent to the previously constructed Caminada Headland Beach and Dune projects (BA-0045 and BA-0143).
- Due to the proximity of this project to those previously constructed projects, the area will be contained by constructing approximately 44,000 LF of dikes along the western, northern and eastern limits of the fill area.
- Approximately 2,500,000 CY's of dredged marsh fill will be transported to the area via slurry pipeline from two (2) borrow areas located offshore..
- Approximately 1000 Ac's of marsh will be created, constructed in 4 marsh fill increments progressing from west to east.

Project Location





Project Team





CPRA

Project Manager: Renee Bennett, P.M.P.

Brad Miller

Project Engineer: Shannon Haynes, P.E.

Construction Manager Engineer: Adam Ledet, P.E.

CPRA's Project Representatives

- Sr. Project Manager (Sigma): Bryan Harmon, P.E.
- Construction Manager (Sigma): Josh Renard, P.E.
- Geotechnical Manager (S&ME): Greg Mattson II, P.E.



EPA

Project Manager: Patricia Taylor, Ph.D., P.E.


Contractor

Great Lakes Dredge & Dock Company, Inc.

- Project Manager
- Superintendent

Landowners and Land Rights – Appendix D





ADMINISTRATIVE ACTION, GENERAL PROVISIONS AND SPECIAL PROVISIONS



The following Slides have been developed to provided a brief overview of the Contract Provisions to assist in providing a Mutual Understanding of the Work to be performed

Administrative Actions-Award



CONSTRUCTION AGREEMENT

- Executed and Recorded
- Payment and Performance Bonds Provided
- Insurance Certificates Provided

SUBCONTRACTORS(GP-19)

- Subcontractor List has been provided:
 - Surveying: <u>Hydro Terra</u>
 - Dike Construction: Wilco Marsh Buggies
 - Bird Abatement: <u>Norman Wildlife Consulting</u>
 - Aerial Photograph: <u>Gulf Coast Air Photo</u>

NOTICE TO PROCEED (GP-7)

- Start Date: April 20, 2020
- Contract Time: 548 Calendar Days (includes estimated weather days)
- Construction Completion Date: October 20,2021
- Amount of Contract: \$30,088,172.00 with CO #01
- Amount of Liquidated Damages: \$5,470.00 per day




WORK PLAN (SP-7, GP-8, and GP-41)

- Progress Schedule and Daily Reports (GP-9, GP-10);
- Hurricane and Severe Storm Plans (GP-11);
- Health and Safety Plan (GP-12);
- Dredge data sheet(s) (Appendix J);
- Equipment data sheets (Appendix K);
- Layout and schedule of all work (Surveys, equipment routes, pipeline alignments, staging areas, etc.);
- Dike breach repair procedures and communications protocol.

Contractor's Schedule 1 of 6



CAMINADA HEADLAND BACK BARRIER MARSH CREATION PROJECT (BA-0171) GLDD Progress Schedule REVISION 1



Contractor's preliminary schedule was provided to CPRA on May 13^{th.} Revision #01 was provided on June 8 and is shown above and on the next few slides.

Contractor's Schedule 2 of 6



9	0	Task Name	Duration	Start	Finish	Predecessors	Half 2, 2017 Half 1, 2018 Half 2, 2018 Half 1, 2019 Half 2, 2019 Half 1, 2020 Half 2, 2020 Half 1, 2021 Half 1, 2021 Half 3, 2021 Half
7		Bathymetric and Topographic	67 days	Tue 5/26/20	Sat 8/1/20		
8		Increment No. 1	31 days	Tue 5/26/20	Fri 6/26/20		
9		Topographic Survey Centerline of Earthen Containment Dike	17 days	Tue 5/26/20	Frì 6/12/20	15	Topographic Survey Centerline of Earthen Containment Dike 5/26 6/12
0		Bathymetric Survey Equipment Ac Corridor	ccess 17 days	Tue 5/26/20	Fri 6/12/20	15	Bathymetric Survey Equipment Access Corridor 5/26 1/2 6/12
1		Magnetometer Surveys	17 days	Tue 5/26/20	Fri 6/12/20	15	Magnetometer Surveys 5/26 T 6/12
2		Marking of existing infrastructure	17 days	Tue 5/26/20	Fri 6/12/20	15	Marking of existing infrastructure 5/26 6/12
3		CPRA Review	14 days	Fri 6/12/20	Fri 6/26/20	19,20,21	CPRA Review 6/12 6/26
1		Increment No. 2	26 days	Fri 6/12/20	Wed 7/8/20		
5		Topographic Survey Centerline of Earthen Containment Dike	12 days	Fri 6/12/20	Wed 6/24/20	19	Topographic Survey Centerline of Earthen Containment Dike 6/12 6/24
5		Bathymetric Survey Equipment Ac Corridor	ccess 12 <mark>d</mark> ays	Fri 6/12/20	Wed 6/24/20	20	Bathymetric Survey Equipment Access Corridor 6/12 6/24
7		Magnetometer Surveys	12 days	Fri 6/12/20	Wed 6/24/20	21	Magnetometer Surveys 6/12 7 6/24
		Marking of existing infrastructure	e 12 days	Fri 6/12/20	Wed 6/24/20	22	Marking of existing infrastructure 6/12 6/24
9		CPRA Review	14 days	Wed 6/24/20	Wed 7/8/20	25,26,27	CPRA Review 6/24 ₹ 7/8
0		Increment No. 3	26 days	Wed 6/24/20	Mon 7/20/20		m
1		Topographic Survey Centerline of Earthen Containment Dike	12 days	Wed 6/24/20	Mon 7/6/20	25	Topographic Survey Centerline of Earthen Containment Dike
2		Bathymetric Survey Equipment Ac Corridor	ccess 12 days	Wed 6/24/20	Mon 7/6/20	26	Bathymetric Survey Equipment Access Corridor 6/24 7/6
_		Task	- 1	Inactive Task		Manual Summary R	Rollup — External Milestone Manual Progress
iore	- 8476	8 - Caminanda Head		Inactive Milestone		Manual Summary	Deadline .
-	Mon 6/8	A ATTACA DE LA COMPANIA DEL COMPANIA DE LA COMPANIA DEL COMPANIA DE LA COMPANIA DEL COMPANIA DEL COMPANIA DEL COMPANIA DE LA COMPANIA DEL CO	34	Inactive Summary	1 1	Start-only	C Critical
		Summary	1 3	Manual Task		Finish-only	Critical Split
		Project Summary	i	Duration-only		External Tasks	Progress

Coastal Protection and Restoration Authority of Louisiana

Great Lakes Dredge and Dock Company, LLC

Mon 6/8/20 6:07 PM

Contractor's Schedule 3 of 6




	0	Task Name		Duration	Start	Finish	Predecessors	Half 2, 2017 Half 1, 201	8 Half 2, 2018 Half 1, 2019	9 Half 2, 2019 Half 1, 2020 M J J A S O N D J F M A M	Half 2, 2020	Half 1, 2021 Half	2, 2021 Hall
3		Magr	etometer Surveys	12 days	Wed 6/24/20	Mon 7/6/20	27	ZIN SIGNIDIZIFIMIA	MILE STATE OF THE	Magneto	neter Surveys	Transmis III 8.	J. J
		Mark	ing of existing infrastructure	12 days	Wed 6/24/20	Mon 7/6/20	28			Marking of exis	ting infrastruct	ure	
		CPRA	Review	14 days	Mon 7/6/20	Mon 7/20/20	31,32,33			СРЕ	A Review		
1		Increme	ent No. 4	26 days	Mon 7/6/20	Sat 8/1/20				"	P1		
1			graphic Survey Centerline of en Containment Dike	12 days	Mon 7/6/20	Sat 7/18/20	31			Topographic Survey Center		Containment Dike	
		Bathy	metric Survey Equipment Access dor	s 12 days	Mon 7/6/20	Sat 7/18/20	32			Bathymetric Survey	quipment Acce 5 7/18	ss Corridor	
		Magr	etometer Surveys	12 days	Mon 7/6/20	Sat 7/18/20	33			Magneto 7/	meter Surveys 5 7/18		
		Mark	ing of existing infrastructure	12 days	Mon 7/6/20	Sat 7/18/20	34				sting infrastruct	ture	
		CPRA	Review	14 days	Sat 7/18/20	Sat 8/1/20	37,38,39				RA Review 18 78/1		
-		Existing Dune	Topographic Survey	8 days	Sat 7/18/20	Sun 7/26/20				Existing Dune	Topographic St	urvey	
		The state of the s	and Topogrpahic Survey of ine Corridor - Beach and Dune	2 days	Sun 7/26/20	Tue 7/28/20	42		Bathymetri	ic and Topogrpahic Survey of D	redge Pipeline 0	orridor - Beach and	Dune Crossin
			er Pipeline Corridor	4 days	Sat 7/18/20	Wed 7/22/20	39			Magnetome	er Pipeline Corr 18 27/22	dor	
		Magnetomet	er Marsh Creation Borrow Area	13 days	Wed 7/22/20	Tue 8/4/20	44			Magnetometer M	- Williams	orrow Area	
-		Survey Dewa	tering Weirs	6 days	Sun 8/23/20	Sat 8/29/20	70				Dewatering W 8/23 8/29	eirs	
		Magnetomet	er Marsh Creation Area	18 days	Tue 8/4/20	Sat 8/22/20	45			Magnetome	er Marsh Creati B/4 8/22	ion Area	
		Topographic	Survey Marsh Creation Area	13 days	Wed 8/12/20	Tue 8/25/20	43			Topographic S	arvey Marsh Cre	ation Area	
			Task		Inactive Task		Manual Summa	ry Rollup	External Milestone	200	Progress)
	9475	8 - Caminanda Head	Split		Inactive Milestone		Manual Summar	ry l	Deadline	*			
	Mon 6/	Control of the contro	Milestone •		Inactive Summary	1 1	Start-only	С	Critical				
			Summary		Manual Task		Finish-only	3	Critical Split				
			Project Summary	1	Duration-only		External Tasks		Progress				

Great Lakes Dredge and Dock Company, LLC

Contractor's Schedule 4 of 6





Contractor's Schedule 5 of 6



)	0	Task Name		Duration	Start	Finish	Predecessors				Half 2, 2020 Half 1, 2021 Half 2, 2	
65		Section 1 - Inc	rement No. 1 and part of	53.33 days	Sun 6/28/20	Thu 8/20/20	63			Section 1 - Increment No.	and part of Increment No. 2	
66		Section 2 - Pa of Increment	rt of Increment No. 2 and part No. 3	53.33 days	Thu 8/20/20	Mon 10/12/20	65			Section 2 - Part of Increme 8/	ent No. 2 and part of Increment No. 20 10/12	3
67		Section 3 - Pa	rt of Increment No. 3 and	53.33 days	Mon 10/12/20	Fri 12/4/20	66			Section 3 - Part of	Increment No. 3 and Increment No. 10/12 12/4	.4
68		Install Mats @ P	ipeline Crossing	16 days	Sun 6/28/20	Tue 7/14/20	63			Install Mats @ P 6/28	ipeline Crossing 7/14	
69		Priority Earthen	Dike (TS-301)	20 days	Tue 7/14/20	Mon 8/3/20	68				en Dike (TS-301) 8/3	
70		Install Weirs (TS	-500)	20 days	Mon 8/3/20	Sun 8/23/20	69				Weirs (TS-500) 3 8/23	
71		ECD Process Sur	veys	14 days	Fri 12/4/20	Fri 12/18/20	67				ECD Process Surveys 12/4 12/18	
72		Installation of Grad	de Stakes (TS-220)	21 days	Fri 11/13/20	Fri 12/4/20	77SF-14 days			Installa	ition of Grade Stakes (TS-220) 11/13 42/4	
73		Instrumented Sett	lement Plates (TS-251)	55 days	Mon 6/15/20	Sun 8/9/20				-	_	
74	1111	Fabrication and	Delivery	45 days	Mon 6/15/20	Thu 7/30/20					and Delivery 7/30	
75		Installation		10 days	Thu 7/30/20	Sun 8/9/20	74				allation 0 8/9	
76	4	A CONTRACTOR OF THE PROPERTY O	Fill - GLDD (TS-400) - (Includes erse weather days)	91 days	Fri 12/18/20	Fri 3/19/21				Dredging & Marsh Fill - GLD	DD (TS-400) - (ncludes 14 anticipate	d adverse weather
77	112			19 days	Fri 12/18/20	Wed 1/6/21	9,10,71,49			in the state of th	ncrement 1 from SW B/A 12/18 1/6	
78		Increment 2 Fill	from SW B/A	24 days	Wed 1/6/21	Sat 1/30/21	77				Increment 2 Fill from SW B/A 1/6 1/30	
79		Increment 3 Fill	from NE B/A	25 days	Sat 1/30/21	Wed 2/24/21	78				Increment 3 Fill from NE B/A 1/30 2/24	
80		Increment 4 Fill	from NE B/A	23 days	Wed 2/24/21	Fri 3/19/21	79				Increment 4 Fill from NE B/A 2/24 3/19	
			Task		Inactive Task		Manual	Summary Rollup	External Milestone	♦ Mar	nual Progress —	
rnier	+ 8476	8 - Caminanda Head	Split		Inactive Milestone		Manual	Summary	■ Deadline	•		
	Mon 6/		Milestone •		Inactive Summary		1 Start-or	ly E	Critical			
			Summary		Manual Task		Finish-o	nly	Critical Split	*************		
			Project Summary		Duration-only		External	Tasks	Progress			

Contractor's Schedule 6 of 6



				CAMIN	ADA HEAD		LDD Prog			N PROJECT (BA-0171)			
D	0	Task Name		Duration	Start	Finish	Predecessors	Half 2, 2017	Half 1, 2018 Half 2	2, 2018 Half 1, 2019 I	Half 2, 2019 Half 1, 202	0 Half 2, 2020 Half	1, 2021 Half 2, 2021 H	alf 1, 2022
81	0	Demobilization (TS-	100, TS-101 & TS-102)	45 days	Fri 3/26/21	Mon 5/10/21		JIJASOND.	I F M A M J J A	SONDIFMAMI	IASONDJEMA	MIJJASONDIJE	MAMIJIASONDI	FMAMJ
82		Damabilian aquin	ment and pipeline off site	45 days	Fri 3/26/21	Mon 5/10/21	52					Damahiliza asular	nest and singling off site	
02		Demobilize equip	ment and pipeline on site	43 days	1113/20/21	WIGH 3/10/21	32					3/26	ment and pipeline off site 5/10	
			Task		Inactive Task		Manual S	Summary Rollup	28	External Milestone	•	Manual Progress		
rnie	ct- 8476	8 - Caminanda Head	Split	r0.000 2000 r0.000	Inactive Mileston	e o	Manual S	Summary	$\overline{}$	Deadline	4			
		8/20	Milestone 4	>	Inactive Summary	, r	Start-only	y	E	Critical				
Date:	Mon 6/													
Date	Mon 6/		Summary !		Manual Task		Finish-on	nly	3	Critical Split				



RFI'S

RFI No.	Received	Description	Responded	Response Summary	Status
#1	5/13/2020	Project Survey Control discrepancy and CO#1 dike re-alignment limits	5/20/2020	Clarified project control discrepancy via email dated 5/14/2020 with formal response provided 5/20/2020. CO#1 revised plans shts(2,3,5,6,16,42, and 43) provided to address dike re-alignment question in RFI	Closed
#2	5/20/2020	Requesting modification to TS 210.7.11.1 ECD Stake out provisions	6/2/2020	1. Stake out as identified in original TS-210.7.11.1 and sketched as "Current in Spec" above must be performed at a minimum. Stakes at the toe of the dike and borrow area will designate the 25' minimum clearance between the dike and borrow. This clearance is critical to the stabilization of the dike. If the contractor wants to install and maintain additional stakes on the outside toe of dike and bottom toe of borrow, we take no exception to that. It would appear, however, that borrow excavation would be in conflict and damage additional stakes placed at the bottom toe of borrow.	Closed
#3		With respect to the Priority Earthen Containment Dike Detail shown on sheet 10 of 53 of the plans (see attached image), the elevation shown for the top of the sand fill is 2.0′, which is also the elevation shown for the top of the required 1st lift for the containment dike material. Based on the elevation scale shown on the detail it appears that the top elevation of the sand fill should be -2.0′. Please confirm.	6/7/2020	Correct, the value should be -2.0'.	Closed
#3	6/3/2020	riease cominim.	0///2020	Correct, the value should be -2.0.	closed



Contractor Support Services

- Transportation (SP-9);
- Office for the Owner (SP-10)

Contractor shall make provisions for providing an office, boat, and transportation between the jobsite and boat launch for Inspector and State and Federal personnel



INSPECTION (GP-16, 28 and 29)

Sigma Consulting Group (SCG), in cooperation with S&ME, Inc. (S&ME) will perform construction administration, inspection, and monitoring services for CPRA.

The SCG-S&ME Team will be an authorized representative of the CPRA Construction Engineer during construction of the project from award of the bid through the final acceptance of the project providing both administrative oversight and on-site quality assurance inspections.

The inspector will be CPRA's eyes and ears in the field. They are not there to direct work but can inform both CPRA and GLDD on what does and does not meet specification. The inspector will be granted Stop-Work authority, and may do so when the Work endangers personnel, but the inspector will not stop Work based on conformity to specification.



COMMUNICATION FLOW (GP-16)

All communication to and from GLDD shall flow through SCG's construction manager.

- Claims, disputes, and other matters relating to the acceptability of the Work, performance by the Contractor, or the interpretation of the requirements of the Contract Documents must be submitted by the Contractor to SCG in writing. Responses will be provided in writing through SCG.
- The Engineer (through SCG), shall issue the final written clarifications or interpretations which are consistent with the overall intent of the Contract Documents.



SUBMITTALS, SHOP DRAWINGS, REPORTS, AND RECORDS (SP-3, SP-19, GP-41)

See SP-3 for contract milestone requirements, prior to, during, and post construction.

Submittals shall be provided in accordance with SP-19 and GP-41. A Project Communication Plan has been developed and will be distributed.

Per GP-41: Each submittal shall contain a signed statement by the contractor that it complies with the contract requirements.



CURRENT PERMITS (GP-26, TS-211, Appendix E)

- 1. USACE Section 10/404 Permit and Permit Modification;
- 2. Consistency Determination from the LDNR;
- 3. Fill Permit from the LDWF (acquired by CPRA in January 2020).



Contractor Notifications (GP-24, 25, and 26, SP-13 and 14)

- Landowners, utilities and Louisiana One-Call prior to construction; (See Plan Sht 2 of 53 and Appendix D for Contact Info and Permits)
- Engineer before performing surveys and after field work is complete;
- 3. Engineer regarding non-compliance with permits, including but not limited to
 - Bird abatement
 - Presence of manatees
 - Historical or cultural artifacts
- 4. Engineer regarding dike breaches;



Notice to Mariners and Navigation (SP-15, 16, 17)

- 1. A copy of the Notice to Mariners shall be provided to the Engineer prior to excavation or dredging.
- 2. After consultation with the USCG, the Contractor shall provide the type and location of any necessary aids to navigation to the Engineer.



QUALITY CONTROL (GP-20, GP-31, GP-47, GP-56)

Contractor shall designate:

- Quality Control Person
- On-site Superintendent
- Identify Who is Authorized to Approve and Execute Change Orders



MONTHLY PAYMENT REQUESTS

(GP-58, Communication. Plan Section 2.5)

- Pay Request Form must be approved prior to Partial Payment Request No. 1
- In addition to any Ratio of Effort and Withholdings (Appendix O), a Retainage of 5% will be withheld for a minimum of 45 days after Final Acceptance to ensure that all liens are released.
- All Sub-Contractor Partial Payment request must be incorporated into the Prime Contractors payment request



PAYROLLS AND LABOR STANDARDS

(GP-4 and Appendix M Web Link for Wage Rate Determination)

- Obtain Current Wage Determinations for Lafourche and Jefferson Parish
- Random Employee Interviews for various pay classifications(Prime and Subs) to be performed by SCG
- Certified Payroll w/statement of Compliance from both <u>Prime and Subs</u> required with each pay request this will hold up the payment approval process if it is not included



PROGRESS MEETINGS

(GP-13, GP-39 and SP 3)

- Typically Bi-Weekly Meeting with a reoccurring: Time, Day, and Location Selected
 - Sufficient seating with WiFi required
 - Start time shall be set to allow travel time from Baton Rouge for Team Members
- Owner, Engineer, and Contractor are required participants. CPRA (CM, E&D, PM), EPA, Subs, and landowners will be invited and often in attendance.
- The CPRA Project Representative will prepare the meeting agenda based on input from Contractor
- Contractor shall record details of the meeting in a Progress Report



AS-BUILT DRAWINGS

(GP-54, SP-3 and SP-4)

 The Contractor shall keep an accurate as-built record of all changes in the Contract Document during construction. These changes shall be noted and shown in red on the drawings and be easily distinguishable from the original design.

CONSTRUCTION PLANS AND TECHNICAL SPECIFICATIONS



The following Slides have been developed to provided a brief overview of the Primary Construction Elements to assist in providing a Mutual Understanding of the Work to be performed

Bid Items



ITEM	Bid Item		EST.	Ratio of	UNIT	Bid	Cost Derivations and
NO	DESCRIPTION	UNIT	QUANTITY	Effort	PRICE	Totals	Other Requirements
4	Hydraulic Dredge Mobilization and Demobilization (TS-100)	LS	1	60% Mob 40% Demob & MCA Acceptance	\$ 3,000,000.00	\$3,000,000.00	Includes mob and demob of the dredge and booster. Excludes operational cost.
2	Dredge Pipeline Mobilization, Installation and Demobilization (TS- 101)	LS	1	50% Mob 50% Demob & MCA Acceptance	\$ 4,500,000.00	\$4,500,000.00	Includes infrastructure crossings, maintenance and repositioning of pipe
3	General Mobilization and Demobilization (TS-102)	LS	1	60% mob 40% Demob & MCA Acceptance	\$ 600,000.00	\$600,000.00	Includes all other labor, equipment (Marsh Buggies), supplies, bonds, insurance and all othe incidentals (Weirs)
4	Surveys (TS-210)	LS	1	40% Precon 40% Process 20% As-Builts	\$ 285,000.00	\$285,000.00	Includes bathy/topo/mag surveys of the marsh creation areas, all borrow areas, containment dikes, pipeline and equipment corridors, bench marks, aids to navigation, grade staked and settlement plates
5	Daily Bird Abatement (TS 211)	EA	226	Per Day	\$ 800,00	\$180,800.00	CONTRACTOR CONTRACTOR
6	Grade Stakes (TS-220)	EA	50	100% Installed	\$ 105.00	\$5,250.00	
7	Instrumental Settlement Plates (TS- 251)	EA	17	90% Installed 10% MCA Acceptance	\$ 5,000.00	\$85,000.00	Includes fabrication and installation within 2 months after NTP Excludes associated instrumentation
8	Earthen Containment Dikes (TS-300)	LF	48,138	50% 1st Lift 50% 2nd Lift	\$ 142.00	\$6,835,596.00	Includes construction of internal training dikes, maintenance, and 30-day delay in between lifts
9	Priority Earthen Dike (TS-301)	LS	1	50% 1st Lift 50% 2nd Lift	\$ 350,000.00	\$350,000.00	Includes excavation and transport of sand as a base, maintenance and 30-day delay in between lifts
10	Hydraulic Dredging and Marsh Creation (TS-400)	CY	2,624,810	100% per CY	\$ 6.00	\$15,748,860.00	Construct in 1 lift progressing from west to east. Owner reserves the right to adjust quantities and fill elevations
8	CO#1Earthen Containment Dikes	LF	(4,047)		\$ 142.00	(\$574,674.00)	
10	CO#1 Hydraulic Dredging and Marsh Creation	CY	(154,610)		\$ 6.00	(\$927,660.00)	
						\$30,088,172.00	

Title Sheet



INDEX TO SHEETS

SHEET NO.	DESCRIPTION
1	TITLE SHEET
2	GENERAL NOTES
	PROJECT LAYOUT
4	BORROW AREA LAYOUT
8-4	MARSH CREATION AREA LAYOUT
7	TYPICAL BORROW AREA SECTIONS
	TYPICAL DREDGE PIPELINE COMMOOR
	AND PIPELINE CROSSING SECTIONS
.00	TYPICAL MARSH CREATION AREA SECTIONS
.90	EARTHEN CONTAINWENT DIKE DETAILS
11	INSTRUMENTED SETTLEMENT PLATE AND
	ONADE STAKE DETAILS
12	BORROW AREA DEBION BURNEY LAYOUT
12	BORROW WIEA CONSTRUCTION SURVEY LAYOUT
74 -55	MAJISH CREATION WHEN DESIGN SURVEY LAYOUT
16-17	INSTRUMENTED SETTLEMENT PLATE AND
	CONSTRUCTION SURVEY LAYOUT
18-03	BORROWAREA SECTIONS
24 - 41	DREDGE FIFELINE CORREDOR SECTIONS
42-51	MARINE CREATION AMEA SECTIONS
82-53	EQUIPMENT ACCESS CONSIDOR SECTIONS
	Take and a control of the control of

STATE OF LOUISIANA COASTAL PROTECTION AND RESTORATION AUTHORITY

CAMINADA HEADLAND BACK BARRIER MARSH CREATION PROJECT PROJECT NO. BA-0171 LAFOURCHE AND JEFFERSON PARISHES















LICENSIASE CLASSIFICATION REQUIREMENTS HEAVY CONSTRUCTION ON CREDONS

General Notes



GENERAL NOTES:

- THE CONTRACTOR SHALL NOT, AT ANY TIME, TREAD ON EXISTING MARSH OR VEGETATED WETLANDS UNLESS OTHERWISE DIRECTED BY THE ENGINEER.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR NAVIGATING WITHIN THE LIMITS OF THE PROJECT SITE. THE ENGINEER OR HIS REPRESENTATIVE SHALL MONITOR THE CONTRACTOR'S LOCATION DURING CONSTRUCTION.
- PLANS AND SPECIFICATIONS ARE COMPLEMENTARY; WHAT IS REQUIRED BY ONE IS BINDING AS IF REQUIRED BY ALL CLARIFICATIONS AND INTERPRETATIONS OF OR NOTIFICATIONS OF MINOR VARIATIONS AND DEVIATIONS IN THE CONTRACT DOCUMENTS, WILL BE ISSUED BY THE ENGINEER.
- ANY DAMAGE TO EXISTING U.S. COAST GUARD NAVIGATION AIDS OR PRIVATE NAVIGATION AIDS SHALL BE REPAIRED BY THE CONTRACTOR TO U.S. COAST GUARD STANDARDS AT THE EXPENSE OF THE CONTRACTOR.
- THE MARSH CREATION AREA, BORROW AREAS, AND CONTAINMENT DIKES MAY BE REVISED BY THE ENGINEER THROUGHOUT THE WORK TO REFLECT CHANGES IN FIELD CONDITIONS.
- THE CONTRACTOR SHALL PERFORM A MAGNETOMETER SURVEY OF THE DREDGE PIPELINE CORRIDOR, BORROW AREAS, AND MARSH CREATION AREA PRIOR TO EXCAVATION. DRAWINGS SHOWING THE TRACK LINES, ANY MAGNETOMETER HITS, COORDINATES, AMPLITUDE, SIGNATURE TYPE, AND SIGNATURE WIDTH OF ALL MAGNETOMETER HITS SHALL BE SUBMITTED TO THE ENGINEER PRIOR TO EXCAVATION
- THE CONTRACTOR IS RESPONSIBLE FOR CONTAINING ALL HYDRAULICALLY DREDGED MATERIAL WITHIN THE BOUNDARIES. OF THE MARSH CREATION AREA.
- BACKGROUND IMAGERY WAS TAKEN IN 2016.
- THE PIPELINE AND UTILITY LOCATIONS SHOWN ON THE PLANS ARE APPROXIMATE. PIPELINES LOCATED WITHIN 150' OF THE WORK SHALL BE MARKED BY THE CONTRACTOR. THE CONTRACTOR SHALL MAINTAIN BUOYS DURING CONSTRUCTION AND HAVE ADEQUATE NAVIGATIONAL EQUIPMENT ON THE DREDGE TO AVOID DREDGING IN RESTRICTED AREAS

NOTIFICATIONS:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR NOTIFYING THE FOLLOWING PIPELINE AND UTILITY OPERATORS AT LEAST FIVE (5) WORKING DAYS IN ADVANCE OF THE WORK. CALL LOUISIANA ONE CALL AT 1-809-272-9020 5 DAYS PRIOR TO ANY EXCAVATION AND/OR DREDGING TO LOCATE ALL PIPELINES OR UTILITIES.

CONTACT: TODO DORE PHONE: (985) 773-6389

ARROWHEADHARVEST PIPELINE CONTACT: ANTHONY ARELLAND PHONE: (504) 912-4426

LOOP, LLC CONTACT: CINDY GARDNER-LEBLANC PHONE: (985) 276-8299

XTO OFFSHORE, INC./XTO ENERGY, INC. CONTACT: DAVID DUFOUR PHONE: (817) 870-2800

TRANSCANADA/ANR PIPELINE CO. RICARDO "RICK" LOFEZ PHONE: (337) 265-4695

EMAIL: DAVID_DUFOUR@XTOENERGY.COM

EMAIL: RICARDO_LOPEZ@TRANSCANADA.COM

THE CONTRACTOR SHALL NOTIFY THE LANDOWNERS LISTED BELOW AT LEAST FIVE (5) WORKING DAYS PRIOR TO PERFORMING THE WORK.

EDWARD WISNER DONATION CO. CONTACT: AMANDA PHILIPS PHONE: (504) 210-1152

CAILLOUET LAND, LLC CONTACT: JAY CALLOUET PHONE: (985) 665-2123

LOUISIANA DEPARTMENT OF WLDLIFE & FISHERIES

CONTACT: JULIA LIGHTNER PHONE: (504) 286-4041

DESIGN NOTES:

ALL ELEVATIONS ARE GIVEN IN THE NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD 66) U.S. SURVEY FEET, ALL HORIZONTAL COORDINATES ARE GIVEN IN THE NORTH AMERICAN DATUM OF 1983 (NAD 62, LOUISIANA STATE PLANE SOUTH ZONE U.S. FEET). ALL ELEVATIONS ARE BASED ON THE FOLLOWING:

SECONDARY SURVEY MONUMENT CRMSBA-SM-10

ELEVATION 2.45

EASTING NORTHING 250,130.9 3.674.132.64

GEOID

THE EXISTING ELEVATIONS SHOWN ON THE PLANS ARE BASED ON THE SURVEYS PERFORMED FROM MAY 2015 THROUGH JULY 2015 BY MORRIS P. HEBERT AND FROM FEBRUARY 2017 THROUGH MARCH 2017 BY HYDROTERRA TECHNOLOGIES FOR THE CPRA. ELEVATIONS ARE REFERENCED TO NAVD88, US FEET, GEOID 12A.

- NAVO 88, US FEET, GEOID 12A. MHW = +0.84 AND MLW = -0.59
- A GEOTECHNICAL INVESTIGATION WAS PERFORMED ON THE BORROW AREA BY EUSTIS ENGINEERING IN JANUARY 2015 AND BY ARDAMAN AND ASSOCIATES IN AUGUST 2017 AND ON THE MARSH CREATION AREA BY GEOENGINEERS IN MAY 2015 AND BY ARDAMAN AND ASSOCIATES IN AUGUST 2017. THE BORING LOCATIONS ARE SHOWN ON THE PLANS. THE GEOTECHNICAL INVESTIGATION REPORT IS PROVIDED IN THE APPENDICIES OF THE SPECIFICATIONS.

ENVIRONMENTAL NOTES:

THE CONTRACTOR SHALL COMPLY WITH THE SPECIAL PROVISION FOR NESTING BIRDS AND ANY OTHER ENVIRONMENTAL REQUIREMENTS IN THE SPECIFICATIONS.

SUMMARY OF ESTIMATED QUANTITIES

BASE BID

ITEM No.	DESCRIPTION	UNIT	ESTIMATED DUANTITY!
1	HYDRAULIC DREDGE MOBILIZATION AND DEMOBILIZATION (TS-100)	LUMP SUM	1
2	DREDGE PIPELINE MOBILIZATION, INSTALL, & DEMOBILIZATION (TS-101)	LUMP SUM	1
3	GENERAL MOBILIZATION & DEMOBILIZATION (TS-102)	LUMP SUM	10
4	SURVEYS (TS-210)	LUMP SUM	- 1
5	DAILY BIRD ABATEMENT (TS-211)	DAY	229
- 6	GRADE STAKES (TS-220)	EACH	50
7	INSTRUMENTED SETTLEMENT PLATES (TS-251)	EACH	. 17
n	EARTHEN CONTAINMENT DIKES (TS-300)	LINEAR FOOT	44,091
- 0	PRIORITY EARTHEN DIKE (TS-301)	LUMP SUM	1
10	HYDRAULIC DREDGING AND MARSH FILL (TS-400)	CUBIC YARD	2,470,200,

- THE QUANTITIES SHOWN WERE CALCULATED ACCORDING TO CONDITIONS SURVEYED FROM MAY 2015 THROUGH JULY 2015 AND FROM FEBRUARY 2017 THROUGH MARCH 2017. THE OWNER RESERVES THE RIGHT TO ADJUST QUANTITIES 25% HIGHER OR LOWER WITHOUT ADJUSTMENT OF THE UNIT PRICE
- QUANTITY IS BASED ON THE BORROW AREA CUT VOLUMES. PAYMENT QUANTITY WILL BE BASED ON PROCESS SURVEYS OF THE BORROW AREA.

ACRONYMS & ABBREVIATIONS:

BORROW AREA CONSTRUCTED MARSH FILL CKE CPT CONE PENETRATION TEST CUBIC YARD DPC DREDGE PIPE CORRIDOR EAC EQUIPMENT ACCESS CORRIDOR. ECD EARTHEN CONTAINMENT DIKE FR. ELEVATION FT FOOT

INCREMENT INSTRUMENTED SETTLEMENT PLATE i.F LINEAR FOOT LUMP SUM MCA. MARSH CREATION AREA MARSH NOURISHMENT AREA MNA PIPEL INF #F SQUARE FOOT TS TEMPORARY SPOIL




İ		
1,4000	SECRET THE EST INSTITUTION OCCUPANTY FOR BIO TITLE 18	2
the state of	Monteconic	4

COASTAL PROTECTION AND RESTORATION AUTHORITY

CBARKER MARSH SATION PROJECT


Project Layout






Borrow Area Layout






Marsh Creation Area Layout






Typical Borrow Area Sections






Typical Pipeline Crossings






Typical MCA Sections






Typical Containment and Training Dikes






Typical ISP and Grade Stakes









Typical Borrow Area Sections






Typical Dredge Pipeline Corridor Sections





Typical Marsh Creation Area Sections







Surveys – Western Fill Area



Design




Construction



Instrumented Settlement Plates (ISPs)









Caminada BA-0171

Geotechnical Construction Monitoring

Overview

- Background
- Previous Projects
- Priority Section
- Sensemetrics Overview
 - Graphs
 - Metrics
 - Maps
 - Alerts
 - Reports



Background

- Connect geotechnical design and project construction
- Dredged slurry exhibits fundamental soil behavior
- Direct correlations between pressures/stresses and slurry properties
- Pressures can be measured with instrumentation
- Data can used to fine-tune pre-construction geotechnical design parameters and predictions
 - Reevaluate settlement curves




Theory

$$\sigma' = \sigma - u = TPC - PZ$$



Where: σ is total stress, σ' effective stress, u is pore pressure, TPC is the total pressure cell reading, and PZ is the vibrating wire piezometer reading.

In a slurry: Total Stress = Soil + Water Pore Pressure = Water







Prior to Dredging

(Existing Conditions)

A. Piezometer B. Pressure Cell Pressure of Solids

Pressure of Water = Pressure of Water = B-A=0

<u>Piezometer</u> Measures Pressure of Water Above Wireless Transmission of Data to Dashboard


SP

Perforated Standpipe

<u>Pressure Cell</u> Measures Total Pressure of Water/Solids Above

Existing Water

Existing Subgrade



(Only Water Pumped Into MCA)

<u>A. Piezometer</u>

B. Pressure Cell

Pressure of Solids


Pressure of Water

= Pressure of Water

=B-A=0




Existing Subgrade











(Slurry Head Wave Advances Across MCA)

B. Pressure Cell Pressure of Solids A. Piezometer = Pressure of Water = B - A = 0Pressure of Water

Wireless Transmission of Data to Dashboard



Head Wave of Slurry

Existing Subgrade

Existing Water

Dredge Pumping

(Slurry Head Wave Advances Over ISP)

A. Piezometer

B. Pressure Cell

Pressure of Solids

Pressure of Water + Solids

= B - A > 0

Existing Subgrade


Wireless Transmission of Data to Dashboard

ISP

Existing Water


Head Wave of Slurry


ΑВ



(Height of Slurry Increases and Subgrade Settles)


Wireless Transmission of Data to Dashboard





(Excess Water Drains from MCA and Slurry Begins Consolidation)

Wireless Transmission of Data to Dashboard



Post Construction

Transmission of Data (Slurry Consolidates and Elevation Decreases Over Time) to Dashboard B. Pressure Cell Pressure of Solids A. Piezometer **ISP** < Pressure of Water = B − A = Target Effective Stress Pressure of Water + Solids Saturated Marsh Fill В **Existing Subgrade**

Wireless

Instrumented Settlement Tank (IST)



















Pore Pressure, u (psf) Total Stress, σ (psf) Effective Stress, σ' (psf)
7/31/19 (Agitation) 8/2/19 (Dewatering #1) 8/5/19 Dewatering #2
8/19/19 1st Heat Lamp 8/23/19 2nd and 3rd Heat Lamps 9/5/19 Rehydration

Post Construction


Transmission of Data (Slurry Consolidates and Elevation Decreases Over Time) to Dashboard B. Pressure Cell Pressure of Solids A. Piezometer **ISP** < Pressure of Water = B − A = Target Effective Stress Pressure of Water + Solids Saturated Marsh Fill В **Existing Subgrade**

Wireless

ISP Data –Project 1




Target Effective Stress – Project 1




Effective Stress, σ' (psf) Lower Bound Effective Stress, σ' (psf) Upper Bound Effective Stress, σ' (psf)

Dredge Start Dredge End




• Pore Pressure, u (psf) Total Stress, σ (psf) Effective stress, σ' (psf) Upper Bound total Stress, σ' (psf) Lower Bound Effective stress, σ' (psf)




Date


• Effective Stress, σ' (psf) Upper bound Effective Stress, σ' (psf) Lower Bound Effective Stress, σ' (psf)





Drive Point Piezometer Data




Date














Cancel







Summary

	Select Report			Report Settings			
	«View All Reports ISP Data No notes prowled. Report Schedu		+ Add Report ET	lime Zone: Language: Central Standard Time (-6:00) • English All dates and timestamps in the report will be displayed in The reposelected time zone.	ort will be disp	layed in the selected language. the	
	This sche	dule is currently dis	abled.	Cover Page			
Report Recipients			Report Title:		Contact Info: 2798		
						O'Neal	
	0 14	9. Add Recipients				Lane, Bldg. C	
		V Generate Now		Author. Fill in your COntaCt information to display on the cover pa S&ME, Inc. Project		Baton i lines will be shovvn. Rouge,	
	Sen				L	LA	
	d to all reci			BA-0171 Caminada	g o:	70816 0: 225 478.8476	
	pien ts					M: 504.914.5753	
Generate	Report	T1 -					
			t will be sent only to	o your email			
		address.					

1 1 1

Upload a logo to display on the cover page. For best resutts, upload an image at least 150px by 150px.

Add Section

Graph - Water Level X

Title:

Water Level

The title will appear at the top of this section.

Notes:

These notes will appear below the title.

Graph Profile: Water Level

I Change Profile

51 Show Legend

Enable to show a legend with sensor names below each graph.

51 Show Alerts

Enable to show relevant alert brigger thresholds on Show Alert Trigger Lables

eagh alert briggers

"Ehibble"to show a table of relevant alert triggers below each graph.

B Show Data Tables

Enable to show a data table below each graph. Note that only the first 250 observations will be displayed.

Round dates to: Non(v

This option will round all observation dates to the selected time interval. 69 Tale Jane 1,3000 1511 ISP Date Ame 1,3000 1511

ISP Data

Report Date:

June 1, 2020 15:11

Central Standard Time

Project:

BA-0171 Caminada


Prepared By:

SAME, Inc.

2798 O'Neal Lone, Bidg, C Baton Rouge, LA 70816 O: 225.478.8476 M: 504.914.5753



Water Level



Data Table

Toron	Tenjug Tank PT (Persants)
2020-5-24 3 0 0 0 0	1,718
2020-5-24 3:15:08	3,116
2020-5-24 9.45.00	1,119
2020-5-24-4:00:00	3.738
2020-5-24-415-00	1.119
2020-5-24 5/08/08	3.123
2020-5-24 515:06	7,116
2020-9-24 9.99.00	1,118
2020-5-24 5:45:00	2.129
2020-9-24 6:38:00	2.336
2023-5-24 6-45 00	1.119
2020-5-24 7:08:00	1.118

Page 1 of E Proceed by American Page 2 of E

Questions?



MEMORANDUM OF MEETING

Date: June 9, 2020

9:00 am Teleconference via Microsoft Teams Meeting

Attendees: Contractor/Subs: Chris Ameika, Mitchell Quakkelaar, Don Norman, Levi Lemoine,

CPRA: Adam Ledet, Shannon Haynes, Brad Miller, Renee Bennett

Federal: Patricia Taylor (EPA)

Sigma/ SM&E: Bryan Harmon, Tim Raborn, Paul Schneider, Greg Mattson, Josh Renard

(writer)

Landowners: Amanda Phillips, Julia Lightner,

Pipeline: Robert LeNormand & Kurt Busurelo (LOOP), Steven Fontana (Chevron)

Port: Chett Chiasson, Davie Breaux

Matt Roberson, Stephen Cook, Jim, Darren Faucheux

Re: Caminada Headland Back Barrier Marsh Creation BA-0171 Pre-Construction Conference Meeting Minutes

A Pre-Construction Conference for the Caminada Headland Back Barrier Marsh Creation Project (BA-0171) was held on June 9, 2020. The attached Power Point slide show was discussed along with the below agenda. Original agenda items are in black. Comments and notes are in red.

1. INTRODUCTION

- A. Call for introduction of all participates and who they represent.
- B. Provide brief overview of Project (location, goals, and description). To save time this was skipped since this was covered in the Pre-Bid and is contained in the PPT being distributed.

2. KEY CONTACT PERSONNEL

A. Federal Agency: EPA Region 6

	<u>Name</u>	<u>Phone</u>	<u>Email</u>
Project Manager	Patricia Taylor	(214) 665-6403 (214) 310-6217(Mobile)	taylor.patricia-a@epa.gov

B. State Agency: Coastal Protection and Restoration Authority

	<u>Name</u>	<u>Phone</u>	<u>Email</u>
Const. Manager Engineer	Adam Ledet	(985) 449-5105 (Office)	Adam.Ledet@la.gov
Project Engineer	Shannon Haynes	(225) 342-9424 (Office)	Shannon.Haynes@la.gov
Project Manager	Renee Bennett	(225) 342-4592 (Office)	Renee.s.Bennett@la.gov
	Brad Miller	(225) 342-4122 (Office)	Brad.Miller@la.gov

C.	Project Re	presentative	for CPR	A: Sigma	Consulting	Group, Inc.

	<u>Name</u>	<u>Phone</u>	<u>Email</u>
Sr. Project Manager	Bryan Harmon	(225) 298-0800 (Office)	bharmon@sigmacg.com
Construction Manager	Josh Renard	(337) 519-3151 (Cell)	jrenard@sigmacg.com
Construction Inspector	Tim Raborn	(225) 287-4019 (Cell)	traborn@sigmacg.com
Construction Inspector	Paul Schneider	(225) 572-9401 (Cell)	pschneider@sigmacg.com
Construction Inspector	Charles Wayne	(225) 454-0018 (Cell)	cwayne@sigmacg.com
Geotechnical Manager	Greg Mattson	(504) 914-5753 (Cell)	gmattson@smeinc.com

D. Contractor: Great Lakes Dredge & Dock Company, Inc.

<u>Name</u>	<u>Phone</u>	<u>Email</u>
Chris Ameika	(630) 574-3486	CAmeika@gldd.com
Bill Daisey	(630) 632-4205	wdaisey@gldd.com
Manny Vianzon	(904) 254-4051	mvianzon@gldd.com
Mitchell Quakkelaar	(616) 427-4205 r	naquakkelaar@gldd.com
	Chris Ameika Bill Daisey Manny Vianzon	Bill Daisey (630) 632-4205 Manny Vianzon (904) 254-4051

E. Landowners:

	Owner/Agency	<u>Name</u>	<u>Phone</u>
•	Edward Wisner Donation Co.	Amanda Philips	(505) 210-1152
•	Caillouet Land, LLC	Jay Caillouet	(504) 665-2123
•	LA Dept of Wildlife and Fisheries	Julia Lightner	(504) 286-4041

Refer to Appendix D of Contract Documents For Land Rights Permits

3.	CO	NSTRU	CTION .	AGREEMENT	Г

Executed and Recorded	Yes	\boxtimes	No 🔲
Certificate of Recordation sent to Project Support	Yes	\boxtimes	No 🗌
Payment and Performance Bonds	Yes	\boxtimes	No 🗌
Insurance Certificates	Yes	\boxtimes	No 🗌
Remarks:			

4. SUBCONTRACTORS

A. Subcontractor List Received	Yes	\boxtimes	No 🗌
B. List Approved	Yes	\bowtie	No 🗌

<u>Surveying</u>	Dike Construction	Bird Abatement
HydroTerra	Wilco Marsh Buggies	Norman Wildlife Consulting
Tim Fontenot	Levi Lemoine	Donald Norman
337.962.3809	225.999.8318	206.719.3849

 $\underline{Tim.fontenot@hydroterratec.com} \ \underline{llemoine@wilcomarshbuggies.com} \ \underline{normanwildlifeconsulting@gmail.com}$

ISP Fab	Aerial Photograph
Myer Marine Services	Gulf Coast Air Photo
David Myer	Patrick Quigley
251.895.0010	985.788.3458
david@mvermarineservcies.com	quigleyn@bellsouth.net

5.	NOTICE TO PROCEED (GP-7)						
	Start Date:	April 20, 2020					
	Contract Time (Calendar days):	548 Calendar Days (includes estimated weather days)					
	Construction Completion Date	October 20, 2021					
	Amount of Contract:	\$ 30,088,172.00 With CO #01					
	Amount of Liquidated Damages: Other:	\$5,470.00 per day					
6.	WORK PLAN / PROGRESS SCHEDUL	E (SP-7, GP-8 through 10, and GP-41)					
	Work Plan Provided (Draft provided.*) Work Plan Accepted	Yes No No No No No					
	Intend to combine all sub's workplans in	to GLDD's workplan?					
	 Progress Schedule: Comments provided on Initial submittal, Rev1 received 6/8. GLDD discussed their Rev1 schedule which was included on the power point. GLDD wishes to start ECD construction before end of June after required submittals are submitted, reviewed, and approved. Some of the things mentioned by CPRA/SCG that are needed prior to ECD commencement: Approved Increment 1 Survey submittal, Wilco workplan including dike breach repair procedures/communication and environmental protection, Inspection workspace with internet access, Inspection transportation. 						
	• Daily Reports; Rev1 has been approved.						
	• Hurricane and Severe Storm Plans (GP-11): Awaiting Rev1.						
		I be sending comments to Initial submittal soon. * <i>Note:</i> Per stor must fully comply with all federal state and local laws and rotection.					
	• Dredge data sheet(s) (Appendix J): Not provided.						
	• Equipment data sheets (Appendix K): What has been sent has been approved. May be more w/ Dredging.						
	• Layout and schedule of all work (Surveys, equipment routes, pipeline alignments, staging areas, etc.); Received: Survey layout, Bird abatement plan-expecting Rev1 bird abatement plan in 1 week. Awaiting equipment routes, pipeline alignments, staging areas.						
	• Awaiting dike breach repair procedures and communications protocol. Also, environmental protection as well.						
	Contractors Anticipated Hours of Operation for Significant Phases of the Work? Wilco work plan cycle is to work 11- (10-12 hr days) and then take 3 days off. Dredge work will be 24/7.						
	Does the Contractor expect any Unavoid	able Delays in completing the Project? Yes \square No \square					
	If yes, explain:						
	Remarks: Eventually, GLDD expects to con	mbine all workplans into one version.					

- 7. REQUEST FOR INFORMATION (RFI's) The projects first three closed out RFI's were discussed.
 - GLDD advised that they expect to submit soon RFI #4 requesting clarification on containment dike linear foot from CO #01.
 - Alternate priority dike borrow area was discussed additional details will be provided from GLDD/Wilco.

- Higher initial dike lifts to 3' elevation instead of 2'were discussed. Formal request must be made and Geotech concerns must be reviewed/addressed in the review.
- Question was raised regarding placing pipeline on the beach before the end of the nesting season. Once the bird abatement plan is received and reviewed, a formal RFI can be sent and reviewed by CPRA.
- GLDD asked about using the Elmer's island road to access east end of Project. Formal RFI will be required and CPRA will review the request.

8.	INSPECTION	(SP-9 and 10)
----	------------	---------------

- A. Has Contractor made provisions for providing an office, boat, and transportation between the jobsite and boat launch for Inspector and state and federal personnel?
- **B.** Role of Inspectors (GP-16, GP-29)
- C. Remarks: Location and plan for inspector office was discussed and need to have this in place prior to any construction stressed. Wilco and GLDD will have their safety representatives onsite
- 9. SUBMITTALS, SHOP DRAWINGS, REPORTS, AND RECORDS (SP-3, SP-19, GP-41)

All correspondence shall be sent through the Construction Manager. This includes submittals, questions, updates, instruction, etc.

See SP-3 for contract milestone requirements, prior to, during, and post construction. Submittals shall be provided in accordance with SP-19 and GP-41. Per GP-41: Each submittal shall contain a signed statement by the contractor that it complies with the contract requirements.

- **10. PERMITS/NOTIFICATIONS** (GP-26, TS-211 / GP-24, GP-25, SP-13, SP-14)
 - Contractor advised that Harvest Pipeline expressed concerns about priority dike borrow excavation near their pipeline. GLDD advised of a potential alternated priority dike borrow area and will include this in an RFI. SM&E will need to analyze the proposed location prior to approval.
 - XTO pipeline has been unresponsive to One Call requests. SCG/CPRA to assist in making contact.

	_						
11	OHAT	ITV	CONTROL	(CD 20)	CD 31	CD 17	GD 56)

QUALITY CONTROL (GP-20, GP-31, GP-47, GP-56) Name Phone Email Quality Control Person Michael Quakkelaar Reference section 2.D above for contact info. On-site Superintendent Bill Daisey Authorized to Execute Change Orders Chris A., likely Manny V. as well. 12. MONTHLY PAYMENT REQUESTS (GP-58) A. Pay Request Form B. In addition to any Ratio of Effort and Withholdings, a Retainage of 5% will be withheld for a minimum of 45 days after Final Acceptance to ensure that all liens are released.

A. Proj. Rep.

B. Owner

7 - 14 **Days**

Days

13.	PAYROLLS	ANDL	AROR	STANDA	ARDS	((GP-4))

E. Remarks:

C. Time anticipated for review

Certified Payrolls: Applicable to Project Not Applicable to Project

A.	Certifications Reviewed	Yes		No				
В.	Payrolls to be submitted to:	Construction N	/Ianager		<u></u>			
	Payrolls Submittal Interval Period:	Monthly with Pay Request						
	Job Interviews Required	Yes	\boxtimes	No				
C. Remarks: GLDD is very familiar with the federal wage rate and certified payroll process and all sub pay request will incorporated into their Monthly request								
_	14. PROGRESS MEETINGS (GP-13, GP-39, SP-3) Day Time Place (TBD)							
	A. Typical Form for Progress Meetings was received, awaiting Rev2.							
15. AS	15. AS-BUILT DRAWINGS (GP-54)							
Th	The Contractor shall keep an accurate as-built record, in a manner approved by the Engineer, of all changes in							

16. REVIEW PLANS AND SPECIFICATIONS

17. ISP DISCUSSION – Shannon and Greg discussed ISPs with the associated power point slides.

Will need information from process surveys for ISP's. Contractor expressed concern with having ISP's and piezometers installed early with equipment working in the area. Per CPRA, ISP's will need to be installed at least one month prior to Dredge commencement. Close coordination and scheduling between all parties shall be required.

the Contract Document during construction. Any markings for changes, revisions, etc. shall be red erasable

18. ADDITIONAL COMMENTS/QUESTIONS/DISCUSSION

- GLDD advised that dike near survey points 48 and 49 lies close to Chevron pipeline. CPRA
 responded that once process surveys were submitted to submit an RFI if it is too close to the
 pipeline.
- Wilco plans to construct ECD to rough elevation 6' assuming some settlement will yield 5' elevation during Dredging.
- Davie with the Port Authority advised that we notify Scott with Homeland Security (985-291-2006) prior to any drone or aerial photography.

CC: All Attendees

pencil.

Attachments: 1.) Power Point Slide