



**Coastal Protection and Restoration
Authority of Louisiana**

**Office of Coastal Protection and
Restoration**

2009 Annual Inspection Report

**NAOMI OUTFALL
MANAGEMENT**

State Project Number BA-3c
Priority Project List 5

March 20, 2009
Jefferson Parish

Prepared by:

Barry Richard, E.I.
CPRA/ Office of Coastal Protection and Restoration
New Orleans Field Office
CERM, Suit 309
2045 Lakeshore Dr.
New Orleans, La 70122

Table of Contents

I. Introduction.....	1
II. Project Description and History.....	1
III. Inspection Purpose and Procedures	3
IV. Inspection Results	3
Bayou Dupont Canal Weir.....	3
Goose Bayou Canal Weir.....	4
V. Conclusions.....	4
VI. Recommendations.....	4
Immediate Repairs	4
Programmed Maintenance	5

Appendices

Appendix A	Project Features Map
Appendix B	Photographs
Appendix C	Three Year Budget Projections
Appendix D	Field Inspection Form

I. Introduction

The Naomi Outfall Management Project (State Project No. BA-03c) is located south of Lafitte, Louisiana. Although the project features are located entirely in Jefferson Parish, the project outfall area encompasses 27,135 acres in Jefferson and Plaquemines Parishes. More specifically, project features are located on two streams – Goose Bayou Canal and Bayou Dupont – which connect the Barataria Bay Waterway to the Pen (Appendix A).

II. Project Description and History

In February, 1993, the Naomi Siphon, located on the west bank of the Mississippi River, went into operation and has delivered an average of 997 cfs of fresh river water (when operating) into the marshes and streams east of the Pen. Much of this fresh water eventually exits the project area via Goose Bayou Canal and Bayou Dupont Canal which connect the Pen with the Barataria Waterway. During periods of high tide, reverse flow occurs and high-salinity water from the Barataria Waterway enters the Pen via the two subject canals. So, the two canals provide a natural avenue for loss of fresh river water from the project area and intrusion of high-salinity water into the project area.

The present project, which consists of fixed crest weirs with boat bays, restricts the hydrologic connections between the Pen and the Barataria Waterway. This restriction holds diverted water and nutrients in the project area, while restricting the high salinity waters from the Barataria Waterway. The weirs moderate or dampen the interchange of water into and out of the Pen through Goose Bayou Canal and Bayou Dupont Canal. Thus, retention of sediment-rich fresh siphon water in the outfall area is maximized, and intrusion of high-salinity water is minimized.

Project construction began on June 1, 2002, and was completed on July 15, 2002. Project life is estimated to be 20 years. Annual project inspections are planned.

On June 20, 2006, a contract was awarded to place two warning buoys in places where warning signs were damaged and to replace 5 navigation lights. This project was completed on October 4, 2006.

The principal project features include:

1. One stone weir at **Goose Bayou Canal**
 - a. Total length of weir = 458 ft.
 - b. Bottom width of boat bay = 30 ft.
 - c. Boat bay bottom elevation= -5 ft. (NAVD 88)
 - d. Weir crest = +1 ft. (NAVD 88)
 - e. Rock placed directly on geotextile
 - f. Rock rip rap = 3,967 tons
 - g. Geotextile = 2,851 yards

- h. Rock conforms to Rock Type 1 of Material Specification 523 with a gradation of:

Percent Lighter Than	Rock Unit Weight
100	700 lbs
50-100	300 lbs
15-50	150 lbs
0-15	45 lbs

- i. Four (4) - 4-piling clusters with navigation aid lights and warning signs
 - j. Six (6) single pilings with warning signs
 - k. Thirty-two buoys and associated stainless steel cable
2. One stone weir at **Bayou Dupont Canal**
- a. Total length of weir = 302 ft.
 - b. Bottom width of boat bay = 30 ft.
 - c. Boat bay bottom elevation = -5 ft. (NAVD 88)
 - d. Weir crest +1 ft. (NAVD 88)
 - e. Rock placed directly on geotextile
 - f. Rock rip rap = 8,505 tons
 - g. Geotextile = 3,374 yards
 - h. Rock conforms to Rock Type 1 of Material Specification 523 with a gradation of:

Percent Lighter Than	Rock Unit Weight
100	700 lbs
50 -100	300 lbs
15-50	150 lbs
0-15	45 lbs

- i. Four (4) 4-pile clusters with day mark navigation signs and three (3) of the piling clusters have navigation aid lights.
- j. Three (3) single pilings with warning signs (reduced from five (5) in 2006 repair project)
- k. Twenty-two warning buoys with stainless steel cable
- l. Two (2) marker buoys with warning markings and internal radar reflectors (added during 2006 repair project in place of two (2) single pilings with warning signs).

III. Inspection Purpose and Procedures

The purpose of the annual inspection of the Naomi Outfall Management Project (BA-03c) is to evaluate the constructed project features to identify any deficiencies and prepare a report detailing the condition of project features and recommended corrective actions needed. Should it be determined that corrective actions are needed, OCPR shall provide, in the report, a detailed cost estimate for engineering, design, supervision, inspection, and construction contingencies, and an assessment of the urgency of such repairs (O&M Plan December 24, 2002). The annual inspection report also contains a summary of maintenance projects and an estimated projected budget for the upcoming three (3) years for operation, maintenance and rehabilitation. The three (3) year projected operation and maintenance budget is shown in Appendix C. A summary of past operation and maintenance projects completed since completion of the Naomi Outfall Management Project are outlined in Section II.

An inspection of the Naomi Outfall Management Project (BA-03c) was held on September 30, 2008, by Barry Richard of OCPR and Quin Kinler of NRCS. This inspection was prompted by the coastal Louisiana landfall of Hurricanes Gustav and Ike. There was a light wind and the skies were clear. Photographs of that inspection are included in Appendix B of this report.

IV. Inspection Results

BAYOU DUPONT CANAL WEIR

Rock Riprap

There were no notable changes in the rock rip rap during this inspection.

Pilings

The two pilings on either side of the boat bay which were damaged at last year's inspection have been replaced with regulatory marker buoys. Both of these buoys are now missing. The damaged piling clusters supporting the navigation lights have been repaired and another cluster is now damaged.

Warning Signs and Day Board Navigation Signs

All signs are in good condition.

Navigation Aid Lights

There was no damage to any navigation lights. There is a contract in place to handle the maintenance and repair of all navigation lights.

Regulatory Marker Buoys

Both buoys have gone missing.

GOOSE BAYOU CANAL WEIR

Rock Riprap

There were no notable changes in the rock rip rap during this inspection.

Pilings

All pilings visually appeared to be damage-free and in good condition.

Warning Signs and Day Board Navigation Signs

All signs appeared to be in satisfactory condition with no indication of significant damage.

Navigation Aid Lights

There was no damage to any navigation lights. There is a contract in place to handle the maintenance and repair of all navigation lights.

V. Conclusions

Overall, the Naomi Outfall Management project is functioning properly and is in fair condition. Vandalism to the navigational aids continues to be a concern. The BA-41 South Shore of the Pen Shoreline Protection Project is anticipated to go into the construction phase this year and any repairs needed for the Bayou Dupont weir structure will be made at this time.

VI. Recommendations

No recommendations.


Immediate Repairs

- Bayou Dupont repair needs listed in Section IV.

Programmed Maintenance

- A contract has been awarded to Automatic Power for regular maintenance of the lights.

Appendix A
Project Features Map



Appendix B

Photographs



Photo #1 – Bayou Dupont Canal Weir. Approaching the structure from the Barataria Waterway, looking toward the Pen.



Photo #2 – Goose Bayou Canal Weir. Looking East toward the Pen.

Appendix C

Three Year Budget Projection

Naomi Outfall Management / BA-03c / PPL 5			
Three-Year Operations & Maintenance Budgets 07/01/2009 - 06/30/2012			
=			
<u>Project Manager</u> Barry Richard	<u>O & M Manager</u> Barry Richard	<u>Federal Sponsor</u> NRCS	<u>Prepared By</u> Barry Richard
	2009/2010	2010/2011	2011/2012
Maintenance Inspection	\$3,257.00	\$3,342.00	\$3,429.00
General Maintenance	\$3,000.00	\$3,000.00	\$3,000.00
Structure Operation	\$0.00	\$0.00	\$0.00
Administration	\$0.00	\$0.00	\$0.00
Maintenance/Rehabilitation			
09/10 Description:			
E&D	\$0.00		
Construction	\$0.00		
Construction Oversight	\$0.00		
Sub Total - Maint. And Rehab.	\$ -		
10/11 Description:			
E&D		\$0.00	
Construction		\$0.00	
Construction Oversight		\$0.00	
Sub Total - Maint. And Rehab.		\$ -	
11/12 Description:			
E&D			\$0.00
Construction			\$0.00
Construction Oversight			\$0.00
Sub Total - Maint. And Rehab.			\$ -
	2009/2010	2010/2011	2011/2012
Total O&M Budgets	\$ 6,257.00	\$ 6,342.00	\$ 6,429.00
O &M Budget (3 yr Total)			\$ 19,028.00
Unexpended O & M Budget			\$ 353,162.37
Remaining O & M Budget (Projected)			\$ 334,134.37

OPERATION AND MAINTENANCE BUDGET WORKSHEET 2009/2010

Naomi Outfall Management / BA-03c / PPL 5

DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
O&M Inspection and Report	EACH	1	\$3,257.00	\$3,257.00
General Structure Maintenance	LUMP	1	\$3,000.00	\$3,000.00
Engineering and Design	LUMP	1	\$0.00	\$0.00
Operations Contract	LUMP	1	\$0.00	\$0.00
Construction Oversight	LUMP	1	\$0.00	\$0.00

ADMINISTRATION

LDNR / CRD Admin.	LUMP	0	\$0.00	\$0.00
FEDERAL SPONSER Admin.	LUMP	0	\$0.00	\$0.00
SURVEY Admin.	LUMP	0	\$0.00	\$0.00
OTHER				\$0.00
TOTAL ADMINISTRATION COSTS:				\$0.00

MAINTENANCE / CONSTRUCTION

SURVEY

SURVEY DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Secondary Monument	EACH	0	\$0.00	\$0.00
	Staff Gauge / Recorders	EACH	0	\$0.00	\$0.00
	Marsh Elevation / Topography	LUMP	0	\$0.00	\$0.00
	TBM Installation	EACH	0	\$0.00	\$0.00
	OTHER				\$0.00
TOTAL SURVEY COSTS:				\$0.00	

GEOTECHNICAL

GEOTECH DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Borings	EACH	0	\$0.00	\$0.00
	OTHER				\$0.00
TOTAL GEOTECHNICAL COSTS:				\$0.00	

CONSTRUCTION

CONSTRUCTION DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Rip Rap	LIN FT	0	\$0.00	\$0.00
		TON / FT	0.0	\$0.00	\$0.00
		TONS	0	\$0.00	\$0.00
			0	\$0.00	\$0.00
	Filter Cloth / Geogrid Fabric	SQ YD	0	\$0.00	\$0.00
	Navagation Aid	EACH	1	\$0.00	\$0.00
	Signage	EACH	1	\$0.00	\$0.00
	General Excavation / Fill	CU YD	0	\$0.00	\$0.00
	Dredging	CU YD	0	\$0.00	\$0.00
	Sheet Piles (Lin Ft or Sq Yds)		0	\$0.00	\$0.00
	Timber Piles (each or lump sum)		0	\$0.00	\$0.00
	Timber Members (each or lump sum)		0	\$0.00	\$0.00
	Hardware	LUMP	1	\$0.00	\$0.00
	Materials	LUMP	1	\$0.00	\$0.00
	Mob / Demob	LUMP	1	\$0.00	\$0.00
	Contingency	LUMP	1	\$0.00	\$0.00
	General Structure Maintenance	LUMP	1	\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
TOTAL CONSTRUCTION COSTS:				\$0.00	

TOTAL OPERATIONS AND MAINTENANCE BUDGET: \$6,257.00

OPERATION AND MAINTENANCE BUDGET WORKSHEET 2010/2011
 Naomi Outfall Management / BA-03c / PPL 5

DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
O&M Inspection and Report	EACH	1	\$3,342.00	\$3,342.00
General Structure Maintenance	LUMP	1	\$3,000.00	\$3,000.00
Engineering and Design	LUMP	0	\$0.00	\$0.00
Operations Contract	LUMP	0	\$0.00	\$0.00
Construction Oversight	LUMP	0	\$0.00	\$0.00
ADMINISTRATION				
LDNR / CRD Admin.	LUMP	0	\$0.00	\$0.00
FEDERAL SPONSER Admin.	LUMP	0	\$0.00	\$0.00
SURVEY Admin.	LUMP	0	\$0.00	\$0.00
OTHER				\$0.00
TOTAL ADMINISTRATION COSTS:				\$0.00

MAINTENANCE / CONSTRUCTION

SURVEY

SURVEY DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Secondary Monument	EACH	0	\$0.00	\$0.00
	Staff Gauge / Recorders	EACH	0	\$0.00	\$0.00
	Marsh Elevation / Topography	LUMP	0	\$0.00	\$0.00
	TBM Installation	EACH	0	\$0.00	\$0.00
		LUMP	0	\$0.00	\$0.00
TOTAL SURVEY COSTS:					\$0.00

GEOTECHNICAL

GEOTECH DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Borings	EACH	0	\$0.00	\$0.00
	OTHER				\$0.00
TOTAL GEOTECHNICAL COSTS:					\$0.00

CONSTRUCTION

CONSTRUCTION DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Rip Rap	LIN FT	0	\$0.00	\$0.00
		TON / FT	0.0	\$0.00	\$0.00
		TONS	0	\$0.00	\$0.00
			0	\$0.00	\$0.00
	Filter Cloth / Geogrid Fabric	SQ YD	0	\$0.00	\$0.00
	Navigation Aid	EACH	0	\$0.00	\$0.00
	Signage	EACH	0	\$0.00	\$0.00
	General Excavation / Fill	CU YD	0	\$0.00	\$0.00
	Dredging	CU YD	0	\$0.00	\$0.00
	Sheet Piles (Lin Ft or Sq Yds)		0	\$0.00	\$0.00
	Timber Piles (each or lump sum)		0	\$0.00	\$0.00
	Timber Members (each or lump sum)		0	\$0.00	\$0.00
	Hardware	LUMP	1	\$0.00	\$0.00
	Materials	LUMP	1	\$0.00	\$0.00
	Mob / Demob	LUMP	1	\$0.00	\$0.00
	Contingency	LUMP	1	\$0.00	\$0.00
				\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
TOTAL CONSTRUCTION COSTS:					\$0.00

TOTAL OPERATIONS AND MAINTENANCE BUDGET: \$6,342.00

OPERATION AND MAINTENANCE BUDGET WORKSHEET 2011/2012
 Naomi Outfall Management / BA-03c / PPL 5

DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
O&M Inspection and Report	EACH	1	\$3,429.00	\$3,429.00
General Structure Maintenance	LUMP	1	\$3,000.00	\$3,000.00
Engineering and Design	LUMP	0	\$0.00	\$0.00
Operations Contract	LUMP	0	\$0.00	\$0.00
Construction Oversight	LUMP	0	\$0.00	\$0.00

ADMINISTRATION

LDNR / CRD Admin.	LUMP	0	\$0.00	\$0.00
FEDERAL SPONSER Admin.	LUMP	0	\$0.00	\$0.00
SURVEY Admin.	LUMP	0	\$0.00	\$0.00
OTHER				\$0.00
TOTAL ADMINISTRATION COSTS:				\$0.00

MAINTENANCE / CONSTRUCTION

SURVEY

SURVEY DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Secondary Monument	EACH	0	\$0.00	\$0.00
	Staff Gauge / Recorders	EACH	0	\$0.00	\$0.00
	Marsh Elevation / Topography	LUMP	0	\$0.00	\$0.00
	TBM Installation	EACH	0	\$0.00	\$0.00
		LUMP	0	\$0.00	\$0.00
TOTAL SURVEY COSTS:				\$0.00	

GEOTECHNICAL

GEOTECH DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Borings	EACH	0	\$0.00	\$0.00
	OTHER				\$0.00
TOTAL GEOTECHNICAL COSTS:				\$0.00	

CONSTRUCTION

CONSTRUCTION DESCRIPTION:	DESCRIPTION	UNIT	EST. QTY.	UNIT PRICE	ESTIMATED TOTAL
	Rip Rap	LIN FT	0	\$0.00	\$0.00
		TON / FT	0.0	\$0.00	\$0.00
		TONS	0	\$0.00	\$0.00
			0	\$0.00	\$0.00
	Filter Cloth / Geogrid Fabric	SQ YD	0	\$0.00	\$0.00
	Navigation Aid	EACH	0	\$0.00	\$0.00
	Signage	EACH	0	\$0.00	\$0.00
	General Excavation / Fill	CU YD	0	\$0.00	\$0.00
	Dredging	CU YD	0	\$0.00	\$0.00
	Sheet Piles (Lin Ft or Sq Yds)		0	\$0.00	\$0.00
	Timber Piles (each or lump sum)		0	\$0.00	\$0.00
	Timber Members (each or lump sum)		0	\$0.00	\$0.00
	Hardware	LUMP	1	\$0.00	\$0.00
	Materials	LUMP	1	\$0.00	\$0.00
	Mob / Demob	LUMP	1	\$0.00	\$0.00
	Contingency	LUMP	1	\$0.00	\$0.00
				\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
	OTHER			\$0.00	\$0.00
TOTAL CONSTRUCTION COSTS:				\$0.00	

TOTAL OPERATIONS AND MAINTENANCE BUDGET: **\$6,429.00**

Appendix D
Field Inspection Form

FIELD INSPECTION CHECK SHEET

Project No. / Name: Naomi Outfall Management
 Structure No. Bayou Dupont Canal
 Structure Description: Stone Weir
 Type of Inspection: Post Storm

Date of Inspection: 9/30/2008 Time: 9:30
 Inspector(s): Richard, Kinler
 Water Level: Inside: N/A Outside: N/A
 Weather Conditions: Clear skies, Light Wind

Item	Condition	Physical Damage	Corrosion	Photo #	Observations and Remarks
Rock Riprap	Good	None	N/A	#1	
Creosote Piling	Fair	None	None	#1	Some damage to pile clusters
Warning Signs and Day Board Navigation Signs	Fair	None	None	#1	
Navigation Aid Lights	Fair	None	None	#1	
Warning Buoys	Poor	See observations	None	#1	Both Missing
Vandalism	N/A	N/A	N/A		

FIELD INSPECTION CHECK SHEET

Project No. / Name: Naomi Outfall Management

Date of Inspection: 9/30/2008 Time: 9:30

Structure No. Goose Bayou Canal

Inspector(s): Richard, Kinler

Structure Description: Stone Weir

Water Level: Inside: N/A Outside: N/A

Type of Inspection: Post Storm

Weather Conditions: Clear skies, Light Wind

Item	Condition	Physical Damage	Corrosion	Photo #	Observations and Remarks
Rock Riprap	Good	None	N/A		
Creosote Piling	Good	None	None	#2	
Warning Signs and Day Board Navigation Signs	Good	None	None	#2	
Navigation Aid Lights	Good	None	None	#2	
Warning Buoys	Good	None	None	#2	
Vandalism	N/A	N/A	N/A		