

Project Status Summary Report by Basin

			No. of Projects	Acre	CSA Executed	Under Const.	Completed	Projects Deauth.	Baseline Estimate	Current Estimate	Expenditures To Date
Basin: All Basins in State											
Priority	Cons	1		0	1	1	1	0	\$238,871	\$191,807	\$191,807
Basin Total			1	0	1	1	1	0	\$238,871	\$191,807	\$191,807
Basin: Atchafalaya											
Priority	2	2		3,792	2	2	2	0	\$5,043,867	\$10,109,926	\$8,420,155
Priority	9	1		589	1	0	0	0	\$1,484,633	\$1,813,981	\$681
Basin Total			3	4,381	3	2	2	0	\$6,528,500	\$11,923,907	\$8,420,836
Basin: Barataria											
Priority	1	3		2,497	3	3	2	0	\$9,960,769	\$9,568,996	\$7,070,208
Priority	2	1		510	1	1	0	0	\$3,398,867	\$4,331,190	\$2,383,894
Priority	3	3		1,087	3	1	1	1	\$4,160,823	\$6,632,106	\$2,573,879
Priority	4	2		969	2	1	1	0	\$4,611,094	\$6,098,008	\$2,189,341
Priority	5	2		1,752	2	0	0	0	\$17,212,815	\$17,195,423	\$623,995
Priority	6	1		217	1	1	0	0	\$5,019,900	\$6,979,159	\$355,977
Priority	7	2		1,431	2	1	0	0	\$18,443,929	\$18,326,085	\$168,036
Priority	9	3		882	3	0	0	0	\$4,048,282	\$4,180,235	\$60,680
Basin Total			17	9,345	17	8	4	1	\$66,856,479	\$73,311,202	\$15,426,010

Project Status Summary Report by Basin

		No. of Projects	Acre	CSA Executed	Under Const.	Completed	Projects Deauth.	Baseline Estimate	Current Estimate	Expenditures To Date
Basin: Breton Sound										
Priority	2	1	802	1	0	0	0	\$2,522,199	\$4,095,878	\$445,939
Priority	3	1	0	1	0	0	1	\$756,134	\$32,862	\$32,862
Priority	4	1	0	0	0	0	1	\$2,468,908	\$64,442	\$64,497
Priority	8	1	339	0	0	0	0	\$2,500,239	\$2,500,239	\$7,134
Basin Total		4	1,141	2	0	0	2	\$8,247,480	\$6,693,421	\$550,432
Basin: Calcasieu/Sabine										
Priority	4	1	1,203	1	1	1	0	\$2,223,518	\$2,664,613	\$1,756,864
Priority	9	1	540	1	0	0	0	\$799,823	\$799,823	\$55,371
Basin Total		2	1,743	2	1	1	0	\$3,023,341	\$3,464,436	\$1,812,235
Basin: Calcasieu										
Priority	1	3	6,407	3	3	3	0	\$5,770,187	\$2,866,830	\$2,118,249
Priority	2	4	3,019	4	3	3	0	\$8,568,462	\$11,336,809	\$5,898,206
Priority	3	2	3,555	2	2	1	0	\$8,301,380	\$8,265,719	\$3,135,993
Priority	4	2	0	2	1	1	0	\$670,284	\$747,272	\$399,622
Priority	5	1	247	1	1	1	0	\$4,800,000	\$5,010,762	\$2,426,389
Priority	6	1	3,594	1	0	0	0	\$6,316,800	\$6,382,511	\$391,241
Priority	8	1	993	0	0	0	0	\$5,920,248	\$5,920,248	\$303,498
Priority	9	1	83	1	0	0	0	\$317,399	\$317,399	\$55,282
Basin Total		15	17,898	14	10	9	0	\$40,664,760	\$40,847,550	\$14,728,479

Project Status Summary Report by Basin

		No. of Projects	Acre	CSA Executed	Under Const.	Completed	Projects Deauth.	Baseline Estimate	Current Estimate	Expenditures To Date
Basin: Coastal Basins										
Priority	6	1	0	1	1	0	0	\$2,140,000	\$2,140,000	\$346,605
Basin Total		1	0	1	1	0	0	\$2,140,000	\$2,140,000	\$346,605
Basin: Miss. River Delta										
Priority	1	1	9,831	0	0	0	0	\$8,517,066	\$16,673,000	\$886,183
Priority	3	2	936	1	1	1	1	\$3,666,187	\$1,022,577	\$685,645
Priority	4	1	0	1	0	0	1	\$300,000	\$53,729	\$53,729
Priority	6	2	2,386	1	1	0	0	\$7,073,934	\$6,372,653	\$462,079
Basin Total		6	13,153	3	2	1	2	\$19,557,187	\$24,121,959	\$2,087,636
Basin: Mermentau										
Priority	1	2	247	2	2	2	1	\$1,368,671	\$1,492,890	\$1,084,958
Priority	2	1	1,593	1	1	1	0	\$2,770,093	\$2,923,123	\$1,656,406
Priority	3	1	0	1	1	1	1	\$126,062	\$108,803	\$108,561
Priority	5	1	511	1	1	1	0	\$3,998,919	\$2,533,882	\$1,960,081
Priority	7	1	442	1	0	0	0	\$2,185,900	\$2,223,353	\$52,416
Priority	8	1	378	1	0	0	0	\$1,526,136	\$1,526,136	\$45,514
Priority	9	2	440	2	0	0	0	\$1,852,416	\$1,852,416	\$40,444
Basin Total		9	3,611	9	5	5	2	\$13,828,197	\$12,660,603	\$4,948,381

Project Status Summary Report by Basin

		No. of Projects	Acre	CSA Executed	Under Const.	Completed	Projects Deauth.	Baseline Estimate	Current Estimate	Expenditures To Date
Basin: Pontchartrain										
Priority	1	2	1,753	2	2	2	0	\$6,119,009	\$5,280,909	\$4,673,879
Priority	2	2	2,320	2	2	1	0	\$4,500,424	\$4,568,508	\$1,556,799
Priority	3	3	1,002	3	2	1	1	\$2,683,636	\$1,011,708	\$811,199
Priority	4	1	0	0	0	0	1	\$5,018,968	\$38,920	\$38,920
Priority	5	1	75	0	0	0	0	\$2,555,029	\$2,257,970	\$359,925
Priority	8	2	576	2	0	0	0	\$5,475,065	\$6,318,163	\$41,080
Priority	9	3	886	2	0	0	0	\$2,259,176	\$2,580,856	\$23,943
Basin Total		14	6,612	11	6	4	2	\$28,611,307	\$22,057,034	\$7,505,745
Basin: Teche / Vermilion										
Priority	1	1	65	1	1	1	0	\$1,526,000	\$2,046,940	\$1,772,658
Priority	2	1	378	1	1	1	0	\$1,008,634	\$1,012,691	\$798,696
Priority	3	1	2,223	1	1	1	0	\$5,173,062	\$6,109,005	\$4,799,787
Priority	5	1	441	1	1	1	0	\$940,065	\$1,460,196	\$546,475
Priority	6	4	2,567	3	1	0	0	\$10,130,000	\$11,329,695	\$1,172,897
Priority	8	1	24	1	0	0	0	\$1,013,820	\$1,013,820	\$60,528
Priority	9	3	994	1	0	0	0	\$3,187,610	\$3,187,610	\$53,151
Basin Total		12	6,692	9	5	4	0	\$22,979,191	\$26,159,957	\$9,204,192

Project Status Summary Report by Basin

		No. of Projects	Acre	CSA Executed	Under Const.	Completed	Projects Deauth.	Baseline Estimate	Current Estimate	Expenditures To Date
Basin: Terrebonne										
Priority	1	5	9	4	3	3	2	\$8,809,393	\$9,489,672	\$7,360,878
Priority	2	3	958	3	3	3	0	\$12,831,588	\$20,446,810	\$17,132,356
Priority	3	4	3,958	4	4	3	0	\$15,758,355	\$23,068,412	\$16,491,621
Priority	4	2	215	2	1	0	1	\$6,119,470	\$13,871,854	\$6,638,910
Priority	5	3	2,915	2	1	1	0	\$31,120,343	\$20,744,533	\$3,265,005
Priority	6	4	1,774	1	0	0	2	\$30,522,757	\$24,692,045	\$998,088
Priority	7	1	0	1	1	1	0	\$460,222	\$542,570	\$101,042
Priority	9	4	576	3	0	0	0	\$2,801,900	\$2,773,779	\$61,072
Basin Total		26	10,405	20	13	11	5	\$108,424,028	\$115,629,676	\$52,048,972
Basin: Various Basins										
Priority	9	1		0	0	0	0	\$109,730	\$109,730	\$2,033
Basin Total		1		0	0	0	0	\$109,730	\$109,730	\$2,033
Total All		111	74,981	92	54	42	14	\$321,209,071	\$339,311,283	\$117,273,363