

CELMN-PM-		COASTAL WETLANDS PLANNING, PROTECTION AND				06-Aug-01	
		Project Status Summary Report - Total All Priority Lists					
				***** ESTIMATES		Actu	
PROJEC		ACRE		Baseline	Current	%	Obligatio
							Expenditur
SUMMARY	Total All	94,75		\$356,157,61	\$390,045,46	109.	\$222,807,76
Projects							\$130,241,28
12 Project(s)							
3							
98 Cost Sharing Agreements Executed				Total Available			
59 Construction Started				Federal Funds	\$368,631,582		
47 Construction Completed				Non/Federal	\$56,719,784		
				Funds			
14 Project(s) Deferred/Deauthorized				Total Funds	\$425,351,366		