ATTACHMENT III

BOSTON CANAL/VERMILION BAY SHORE RESTORATION PROJECT

PROJECT COMPLETION REPORT

BOSTON CANAL/VERMILION BAY SHORE RESTORATION PROJECT TV-09

1. KEY PERSONNEL:

DNR Project Manager	Melvin Guidry	Telephone	(337) 893-3643
DNR Construction Project Manager	Melvin Guidry	Telephone	(337) 893-3643
DNR Monitoring Manager	Christine Thibodeaux	Telephone	(337) 893-3643
Federal Agency Project Manager	Britt Paul	Telephone	(318) 473-7816
Federal Agency Contracting Officer	Patti Daye	Telephone	(318) 473-7796

2. LOCATION/DESCRIPTION:

open

The Boston Canal Project consists of approximately 466 acres of brackish marsh and water. It is located in Vermilion Parish, approximately 12 miles south of Delcambre, LA on the northern bank of Vermilion Bay and at the mouth of Boston Canal. It is bounded on the south by Vermilion Bay, on the west by Mud Point, and on the east by Oaks Canal (Attachment II -Project Features).

The Boston Canal Project involves the installation and maintenance of approximately 1,405 linear feet of foreshore rock dike along the northern bank of Vermilion Bay and both east and west banks of Boston Canal at it's convergence with Vermilion Bay. Also included is the installation of approximately 34,000 plantings of smooth cordgrass (~14 miles) along the northern bank of Vermilion Bay between Mud Point and Oaks Canal. The purpose of the project is to maintain the integrity of approximately 466 acres of wetlands in the vicinity of Boston Canal by stabilizing the northern bank of the Vermilion Bay shoreline and to prevent further regression of the banks at the mouth of Boston Canal.

3. FINAL AS-BUILT FEATURES:

Constructed as part of this project were approximately 1,405 linear feet of foreshore rock dike, approximately 1,000 linear feet of sediment trapping fence, and approximately 34,000 vegetative plantings of smooth cordgrass.

4. COSTS:

	CWPPRA Project Cost Estimates**
Construction (includes S&I)	\$ 524,439
E&D	\$ 154,742
Landrights	\$
Monitoring	\$ 137,735
0 & M	\$ 195,775
Total	\$ 1,012,691

5. CONSTRUCTION/CONSTRUCTION OVERSIGHT:

Prime construction contractor	All South General Contractors/Black Lake Marsh
Subcontractor	None
Subcontractor	None
Original construction contract	\$348,720.00/\$129,542
Change orders	\$
Over/(Under) Runs	\$
Final construction contract	\$

Const. oversight contractor	Soil Conservation Service
Cons. O.S./Admin. agency	Soil Conservation Service

6. SIGNIFICANT DATES:

Bid I.D. (Construction, Vegetation, etc.)	Rock–Plantings
Bid Opening	9/7/94-9/12/94
Construction Contract Award	9/21/94-9/26/94
Preconstruction Conference	9/22/94-9/22/94
Notice to Proceed	
Mobilization	
Construction Start	6/26/95
Construction Completion	-9/28/95
Final Acceptance	-10/3/95