




**CPRA Board Meeting** 

Belle Chasse, LA October 18, 2017

John Troutman
CPRA Operations Division
New Orleans Regional Office



## **Overview**

- > Construction
  - > CWPPRA
  - **►NRDA Early Restoration Projects**
- Engineering and Design
  - > CWPPRA
  - ➤ Oil Spill (NFWF, NRDA, &RESTORE)
- > Hurricane Protection Projects





#### **Southeast Louisiana Projects**



## PROJECTS RECENTLY CONSTRUCTED AND IN CONSTRUCTION

- (BA-0034-2) Hydrologic Restoration and Veg Planting in the Des Allemands Swamp
- (BA-0164) Bayou Dupont Sediment Delivery Marsh Creation #3
- (BS-0016) Lake Lery Shoreline and Marsh Restoration
- (PO-0104) Bayou Bonfouca Marsh Creation
- (BA-0076) Cheneir Ronquille Barrier Island Restoration
- (BA-0111) Shell Island West Barrier Island Restoration

#### **Southeast Louisiana Projects - Construction**



#### Project Features:

- > 424 acres of Marsh Creation
- > Approx. 500 acres of Marsh Nourishment

#### Funding:


**≻CWPPRA** 


#### Construction:

- ➤ Contractor Weeks Marine, Inc.
- ➤ Construction Completion by February 2018

### Project Total Cost:

> \$29.2 Million











## Hydrologic Restoration and Vegetative Planting Des Allemands Swamp (BA-34-2)

#### Project Features:

- Excavation of 8 Spoil Bank Gaps (-1.0' deep, 50' bottom, 100' top)
- Spoil Disposal Area (+2.0' NAVD88 Max.)
- Disposal Areas to be planted with Bald Cypress and Water Tupelo


#### Construction:


- Contractor Magnolia Dredge & Dock, LLC of Mandeville
- > NTP Issued September 26, 2017 and contractor mobilized
- Estimate Construction End February 12 2018


#### Total Project Cost:

> \$6.2 Million - CWPPRA

## Hydrologic Restoration and Vegetative Planting Des Allemands Swamp (BA-34-2)







Data Source: Coastal Protection and Restoration Authority of LA Operations

2013 NAIP

Date: Juner 23, 2015 Map ID: 2015-TRO-026



## Hydrologic Restoration and Vegetative Planting Des Allemands Swamp (BA-34-2)




- USFWS Project Lead
- Project Features:
  - > 520 acres of marsh creation
  - > 35,843 Linear Feet of Shoreline Restoration (6.8 miles)

#### Lake Rim:

- > 50 ft. crown width
- > 3' NAVD elevation
- Vegetation Planting

#### Project Cost:

> \$33.72 Million - CWPPRA







**Louisiana Coastal Protection and Restoration Authority** 

## Bayou Dupont Sediment Delivery Marsh Creation #3 and Terracing (BA-164)

#### Project Features:

- > 137 acres of Marsh Creation
  - Borrow: Mississippi River Sediment (Alliance Anchorage)
- > 9,679 linear feet of Terraces (14 terraces)
  - Borrow: in-situ sediment


#### Project Status:

- Project construction is complete
  - Marsh creation: completed August 2016
  - Terraces: completed June 2017
  - Planting of terraces: Spring 2018


#### Project Costs:

➤ Total Cost: \$18.7 Million - CWPPRA

## Bayou Dupont Sediment Delivery Marsh Creation #3 and Terracing (BA-164)



## Bayou Dupont Sediment Delivery Marsh Creation #3 and Terracing (BA-164)



## **Bayou Dupont Sediment Delivery Marsh Creation #3 and Terracing (BA-164)**

Marsh Creation



Louisiana Coastal Protection and Restoration Authority

## **Bayou Dupont Sediment Delivery Marsh Creation #3 and Terracing (BA-164)**

#### **Terraces**



Louisiana Coastal Protection and Restoration Authority

#### Project Features:

- > East Lobe:
  - 8,100 linear feet of Beach/Dune
  - 154 acres of Marsh Creation
- West Lobe:
  - 6,300 linear feet of Beach/Dune
  - 133 acres of Marsh Creation
- > Total fill: 5,772,027 cubic yards


#### Project Status:


- ➤ Notice to Proceed: Sept. 22, 2015
- Construction Completion: July 10, 2017

#### Project Cost:

> \$72 M







#### Project Lead for Construction- NMFS

#### Project Features:

- > 212 ac. beach/dune habitat (1.9M yd<sup>3</sup> fill)
- > 306 ac. back barrier marsh habitat (1.1M yd<sup>3</sup> fill)

#### Project Status:

- ➤ Construction Start May 2016
- ➤ Construction Complete Mar. 2017
- Vegetative Plantings Mar. 2018 (O&M)

#### Cost:

➤ Total Cost – \$35 M







## ENGINEERING & DESIGN: CWPPRA NRDA, NFWF, & RESTORE

#### **CWPPRA PROJECTS IN ENGINEERING & DESIGN**


- **BA-0125 Northwest Turtle Bay Marsh Creation**
- **BA-0193 Caminada Headlands Bac Barrier Marsh Creation Increment 2**
- **BA-0194 East Leeville Marsh Creation And Nourishment**
- **BA-0195 Barataria Bay Rim Marsh Creation And Nourishment**
- **PO-0075 Labranche East Marsh Creation**
- PO-0133 Labranche Central Marsh Creation
- PO-0169 New Orleans Landbridge Shoreline Stabilization And Marsh Creation
- **PO-0173 Fritchie Marsh Creation And Terracing**
- PO-0178 Bayou La Loutre Ridge Restoration And Marsh Creation
- PO-0179 St. Catherine Island Marsh Creation And Shoreline Protection

# NATIONAL FISH AND WILDLIFE FOUNDATION (NFWF)


(BA-0153) Mid-Barataria Sediment Diversion

(BS-0030) Mid-Breton Sediment Diversion

#### **Southeast Louisiana Projects - NFWF**




#### **MID-BASIN SEDIMENT DIVERSION PROGRAM**



### Mid-Barataria Sediment Diversion (BA-153)

- Structure Type
  - Gated Open ChannelStructure
- Peak Flow
  - 75,000 cfs
- Base Flow
  - -5,000 cfs





### **Mid-Breton Sediment Diversion (BS-30)**

- Structure Type
  - Gated Open ChannelStructure
- Peak Flow
  - 35,000 cfs
- Base Flow
  - TBD



#### Southeast Louisiana Project Update

## NATURAL RESOURCES DAMAGE ASSESSMENT (NRDA)

- (BA-0202) Queen Bess Island Restoration
- (BA-0203) Barataria Basin Ridge and Marsh Creation Spanish Pass Increment
- (PO-0180) Lake Borgne Marsh Creation Increment One

#### Southeast Louisiana Projects - NRDA



## Lake Borgne Marsh Creation - Increment One (PO-180)

#### Project Features:

Create 1,548 acres of marsh

#### Project Status & Anticipated Schedule:

- Duplantis Design Group E&D Contractor
- ▶ 95% Design Mid 2020
- Final Design and Bid Documents Late 2021

#### Project Costs:

- ➤ E&D Phase Cost: \$7 Million
- > Total Project Cost: \$127 Million

## Lake Borgne MC - Increment One (PO-180)



## **Queen Bess Island Restoration (BA-202)**

#### Project Goals/Features:

- Create a sustainable rookery and a sanctuary for water birds
  - > 26.8 acres of habitat for colonial nesting water birds and pelicans
  - ➤ 9.2 acres of habitat nesting terns and skimmers
- post-construction vegetative planting

#### Anticipated Schedule:

- Engineering & Design Complete November 2018
- Construction Start September 2019

#### Project Cost:

- > \$2.5 Million E&D
- > 17.5 Million Constructed (estimated)

## **Queen Bess Island Restoration (BA-202)**



**Queen Bess Island Restoration (BA-202)** 



# Barataria Basin Ridge & Marsh Creation Spanish Pass (BA-203)

#### Project Features:

- Ridge and marsh creation project near Venice LA
- To create 1,250 acres of marsh and ridge habitat


#### Project Status and Anticipated Schedule:

- Currently establishing E&D contract with Baird and Associates
- Project is expected to go to construction end of 2019

#### Project Cost:

- > \$4.5 Million E&D
- > \$124.5 Million Construction (estimated)

## Barataria Basin Ridge & Marsh Creation Spanish Pass (BA-203)



#### Southeast Louisiana Project Update

## RESOURCES AND ECOSYSTEM SUSTAINABILITY, TOURISTS OPPORTUNITIES, AND REVIVED ECONOMIES OF THE GULF STATES (RESTORE)

**BA-0197 West Grand Terre Beach Nourishment and Stabilization** 

PO-0029 River Reintroduction into Maurepas Swamp

**PO-0163 Golden Triangle Marsh Creation** 

**PO-0174 Biloxi Marsh Living Shoreline Project** 

#### **Southeast Louisiana Projects - RESTORE**



#### River Reintroduction Into Maurepas Swamp (PO-29)

#### Project Features (major):

- Gated Diversion structure (2,000 cfs)
- Conveyance channel with guide levees


#### Project Status and Anticipated Schedule:

- September 2017 RESTORE Funding for E&D
- 2017-2020: Permitting, Landrights, Final Design, Preconstruction Monitoring and Modeling


#### Project Cost:

- > \$24 Million E&D
- > \$175 M Construction (estimated)

#### River Reintroduction Into Maurepas Swamp (PO-29)



#### River Reintroduction Into Maurepas Swamp (PO-29)



Mississippi River Intake

Headworks

**River Road Crossing** 

**Sedimentation Basin** 

**CNN RR Crossing** 

**Conveyance Channel** 

**KCS** Railroad

**Airline Highway Crossing** 

**I-10 Crossing** 

**Ancillary Features** 

- Lateral Release Valves
- Check Valves Under I-10
- Weirs At Bayou Secret & Bourgeois Canal
- Embankment Cuts

## **Golden Triangle Project (PO-163)**

#### Project Features:

- Restore and protect wetland, fish, and wildlife habitat and help maintain landscape integrity and enhance community resilience.
- E&D for 600 acres of marsh creation
- Borrow Source: Lake Borgne

#### Project Status & Anticipated Schedule:

- Data Collection underway
- Completion of Final Design: Late 2019
- Begin Construction: Fall 2020

#### Project Costs:

- ➤ E&D Phase Cost: \$4.7 million
- Construction Cost: \$50 million (estimated)

## **Golden Triangle Project (PO-163)**



## **Biloxi Marsh Living Shoreline (PO-0174)**

#### Project Features:

➤ 9-11 miles of living shoreline structures

#### Project Costs:

- >\$ 3.2 M awarded for E&D
- >\$57.7M total (estimated)

### Project Status & Anticipated Schedule:

- ➤ NTP to design engineer Mott McDonald issued April, 2017
- ➤ Anticipate Construction in late 2019

## **Biloxi Marsh Living Shoreline (PO-0174)**



### West Grand Terre Restoration (BA-197)

#### Project Features:

- ➤ Restore 235 acres (12,000 linear feet) of beach and dune habitat and 66 acres of back barrier marsh.
- Protection of Fort Livingston


#### Project Status & Anticipated Schedule:

- > E&D Began in Fall 2016
- Completion of Final Design: Summer 2020

#### Project Costs:

- > \$ E&D 7.26 Million
- Construction \$53 Million (estimated)

### **West Grand Terre Restoration (BA-197)**



Southeast Louisiana Project Update

# 2017 HURRICANE RESPONSE HARVEY, IRMA AND NATE

## CPRA Response to Hurricanes Harvey, Irma, & Nate

- During these events, local levee districts (SLFPAE, SLFPAW, Plaquemines, St. Charles, Terrebonne, USACE, etc...) operated the Flood Gates in accordance with the operating manuals.
- CPRA monitored the activities and reported significant events to the Governor's Unified Command Group


Southeast Louisiana Project Update

### **HURRICANE PROTECTION**

## SE Regional Hurricane Protection Projects in Construction

- WBV (BA-66)
- NOV (BA-67)
- Jean Lafitte Tidal Protection (BA-75-1)
- St. Charles West Bank Hurricane Protection Levees (BA-85)
- SELA (PO-57)
- PCCP (PO-60)
- HSDRRS Mitigation
  - WBV & LPV (BA-109, BA-154, and PO-121)

## **New Orleans to Venice Levees (BA-67)**



## **New Orleans to Venice Levees (BA-67)**

#### **STATUS**

- 11 Projects in Engineering and Design
- 14 Projects in Construction
  - ➤ Numerous reaches are in the process of being turned over
- 4 Projects Completed

### **QUESTIONS?**

#### **Contact Information:**

John Troutman

CPRA Regional Operations Manager, SE Louisiana

**Operations Division** 

(504) 280-4068 (work)

(504) 256-0316 (cell)

John.troutman@la.gov