



**Coastal Protection and Restoration
Authority of Louisiana**

**Office of Coastal Protection and
Restoration**

**2010/2011 Annual Inspection
Report**

For

**SOUTH WHITE LAKE
SHORELINE PROTECTION
PROJECT
(ME-22)**

State Project Number ME-22
Priority Project List 12

March 24, 2011
Vermilion Parish

Prepared by:

Stan Aucoin, Engineering Tech
CPRA/ Office of Coastal Protection and Restoration
Lafayette Field Office
635 Cajundome Blvd.
Lafayette, LA 70596

Table of Contents

I. Introduction.....	1
II. Inspection Purpose and Procedures.....	1
III. Project Description and History.....	1
IV. Summary of Past Operation and Maintenance Projects.....	3
V. Inspection Results	3
VI Conclusions and Recommendations	4

Appendices

Appendix A	Project Features Map
Appendix B	Photographs
Appendix C	Three Year Budget Projections
Appendix D	Field Inspection Notes
Appendix E	Map showing areas to be monitored

I. Introduction

The South White Lake Shoreline Protection (ME-22) project is located in the Mermentau Basin in Vermilion Parish, Louisiana. The project area encompasses the southern shore of White Lake from Will's Point to the western shore of Bear Lake. The total area of the South White Lake Shoreline Protection project is approximately 5,222 acres and is primarily composed of fresh emergent marsh (2,314 acres) and open water (2,908 acres) habitats (USACE 2002). (See Appendix A)

The South White Lake Shoreline Protection Project was authorized by Section 303(a) of Title III Public Law 101-646, the Coastal Wetlands Planning Protection and Restoration Act (CWPPRA) enacted on November 29, 1990 as amended and approved on the twelfth Priority Project List. The South White Lake Shoreline Protection Project has a twenty-year (20 year) economic life, which began in August 2006.

II. Inspection Purpose and Procedures

The purpose of the annual inspection of the South White Lake Shoreline Protection Project (ME-22) is to evaluate the constructed project features, identify any deficiencies and prepare a report detailing the condition of project features and recommended corrective actions needed. Should it be determined that corrective actions are needed, OCPR shall provide, in the report, a detailed cost estimate for engineering, design, supervision, inspection, and construction contingencies, and an assessment of the urgency of such repairs. The annual inspection report also contains a summary of maintenance projects, if any, which were completed since completion of constructed project features and an estimated projected budget for the upcoming three (3) years for operation, maintenance and rehabilitation. The three (3) year projected operation and maintenance budget is shown in Appendix C.

An inspection of the South White Lake Shoreline Protection Project (ME-22) was held on March 24, 2011 under sunny skies and warm temperatures. In attendance were Stan Aucoin and Darrell Pontiff from OCPR and Scott Wandell from USACE. All parties met in Abbeville and traveled to the boat launch on the Old Intracoastal Waterway and then west to the project site. The annual inspection began at approximately 11:00 a.m. at Bear Lake on the west end the project.

The field inspection included a complete visual inspection of all project features. Staff gauge readings where available were used to determine approximate elevations of water, earthen embankments, rock dike and other project features. Photographs were taken at each project feature (see Appendix B) and Field Inspection notes were completed in the field to record measurements and any notable deficiencies (see Appendix D).

III. Project Description and History

The South White Lake Shoreline Protection Project (ME-22) was completed in August 2006 and involved the construction of 61,500 linear feet of foreshore rock dike, including fish dips

at 1,000 foot intervals with a top width of 50 feet and the toe lined with a layer of rock. The principle project features of the South White Lake Shoreline Protection Project include the following:

- A. **Foreshore Rock Dike:** Approximately 61,500 LF of rock dike built with 650 LB stone on geotextile fabric, 4 foot crown, 1V:1.5H side slopes, top elevation of +3.5 NAVD88 (+/- 0.5 foot). Foreshore dike includes fish dips every 1,000 feet, gaps at pipeline crossings and navigation crossings. Warning signs are located at all pipeline crossings, fish dips and navigation openings.

Coast 2050 identified wave erosion, high water levels, and altered hydrology as the major factors contributing to the rapid erosion of the southern shore of White Lake (Louisiana Coastal Wetlands Conservation and Restoration Task Force and the Wetlands Conservation and Restoration Authority [LCWCRTF & WCRA] 1999). Between 1932 and 1990 an estimated 6,525 acres of marsh south of White Lake were lost (LCWCRTF & WCRA 1999). Future land loss projections predicted an additional loss of 4,220 acres of fresh marsh by 2050 or nearly 14% of the remaining 30,270 acres of marsh.

The construction of the foreshore rock dike will effectively stop erosion along the southern White Lake shoreline by damping wind generated waves. By stabilizing the southern White Lake shoreline, the interior marsh will be maintained at or near current levels. Emergent marsh will be created through the beneficial use of dredged material from the digging of the flotation canal.

The Shoreline Protection Foundation Improvement Demonstration (LA-06) project, authorized on the Coastal Wetlands Planning, Protection and Restoration Act (CWPPRA) 13th priority project list has been incorporated into the ME-22 construction project. The goal of this demonstration project is to determine the feasibility of shoreline protection structures where a relatively poor soil foundation exists. The strategy of the Shoreline Protection Foundation Improvements Demonstration is to use sand as a foundation beneath rock dike structures as a means to achieve increased bearing capacity and consolidation settlement design tolerances in a manner that lessens 20-year shoreline protection project costs.

The demonstration project experimental design will include two sub-reaches. Each sub-reach is divided into two 900-foot treatment sections and one 900-foot control section. Fish dips are built at approximately 900-foot intervals with a top width of 50 feet. Treatment A was built by placing sand directly on top of soil and then placing the rock material on top of the sand foundation. Treatment B was built by dredging out the soil foundation, filling the cavity with sand, and then rock was placed on top of the sand foundation. Treatment C is the control or reference section and consists of the typical rock dike cross-section.

The specific goals of the project are:

1. Stop erosion along the South White Lake shoreline between Will's Point and west of Bear Lake.

2. Build marsh substrate behind the rock breakwaters using dredge material from the project construction flotation channel.
3. Prevent a breach from occurring between White Lake and the management unit known as the Kaplan Tract.

IV. Summary of Past Operation and Maintenance Projects

General Maintenance: Below is a summary of completed maintenance projects and operation tasks performed since August 2006, the construction completion date of the South White Lake Shoreline Protection Project (ME-22).

There has been no maintenance on this project.

Structure Operations: There are no active operations associated with this project.

V. Inspection Results

Foreshore Rock Dike

The rock dike is in excellent post construction condition. The same few low areas that were noticed during previous inspections along Bear Lake where there was some initial settling during construction has stabilized and the dike is still functional in these areas. They will continue to be monitored during future inspections. Signage along the entire project is also in good condition. A few signs are leaning and one is completely missing. The spoil bank material placed behind the rock dike generated from the flotation excavation is nearly covered in natural vegetation. (Photos: Appendix B, Photo 1)

Demonstration Project

The six different demonstration areas are in good condition and do not appear to look any different than the rest of the project as far as crown width, dike elevation and side slopes. However, there are two areas where some of the rock has been displaced by Hurricane Ike. The various instrumentation devices at each demonstration section are intact. (Photos: Appendix B, Photo 2)

VI. Conclusions and Recommendations

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22

Overall, the South White Lake Shoreline Protection Project is in very good condition and functioning as designed. It is recommended that the warning signs be numbered from one end of the project to the other in order to determine where your physical location is along the twelve mile long shoreline during an inspection. Any future maintenance events will include the following items:

- Replace missing sign, repair damaged signs.
- Number signs for future identification

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22

Appendix A

Project Features Map

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22



Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22

Appendix B

Photographs

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22



Photo No. 1, typical section of rock dike



Photo No. 2, test section

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22

Appendix C

Three Year Budget Projection

Annual Inspection Report
 SOUTH WHITE LAKE SHORELINE
 PROTECTION PROJECT
 State Project No. ME-22

SOUTH WHITE LAKE SHORELINE PROTECTION/ ME-22 / PPL 12
Three-Year Operations & Maintenance Budgets 07/01/2011 - 06/30/2014

<u>Project Manager</u> Darrell Pontiff	<u>O & M Manager</u> Stan Aucoin	<u>Federal Sponsor</u> COE	<u>Prepared By</u> Stan Aucoin
---	---	-------------------------------	-----------------------------------

	2011/2012 (-5)	2012/2013 (-6)	2013/2014 (-7)
Maintenance Inspection	\$ 6,086.00	\$ 6,269.00	\$ 6,457.00
Structure Operation			
State Administration		\$ -	\$ -
Federal Administration		\$ -	\$ -

Maintenance/Rehabilitation

11/12 Description:

E&D	
Construction	
Construction Oversight	
Sub Total - Maint. And Rehab.	\$ -

12/13 Description:

E&D	\$ -
Construction	\$ -
Construction Oversight	\$ -
Sub Total - Maint. And Rehab.	\$ -

13/14 Description:

E&D	\$ -
Construction	\$ -
Construction Oversight	\$ -
Sub Total - Maint. And Rehab.	\$ -

	2011/2012 (-5)	2012/2013 (-6)	2013/2014 (-7)
Total O&M Budgets	\$ 6,086.00	\$ 6,269.00	\$ 6,457.00

O & M Budget (3 yr Total)	\$ 18,812.00
Unexpended O & M Budget	\$ 20,646.00
Remaining O & M Budget (Projected)	\$ 1,834.00

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22

Appendix D

Field Inspection Form

Annual Inspection Report
 SOUTH WHITE LAKE SHORELINE
 PROTECTION PROJECT
 State Project No. ME-22

MAINTENANCE INSPECTION REPORT CHECK SHEET

Project No. / Name: ME-22 South White Lake SP

Date of Inspection: March 24, 2011

Time: 10:30 am

Structure No.

Inspector(s): Stan Aucoin, Darrell Pontiff (OCPR),
 Scott Wandell (COE)

Structure Description: Foreshore Rock Dike

Water Level Inside: Outside: _____

Type of Inspection: Annual

Weather Conditions: Sunny and warm

Item	Condition	Physical Damage	Corrosion	Photo #	Observations and Remarks
Steel Bulkhead / Caps	N/A				
Steel Grating	N/A				
Stop Logs	N/A				
Hardware	N/A				
Timber Piles	N/A				
Timber Wales	N/A				
Galv. Pile Caps	N/A				
Cables	N/A				
Signage / Supports	Good				Recommend numbering of signs.
Rip Rap (fill) Rock Dike	Good			1	A few low areas in Bear Lake, 90% vegetation cover.
Demonstration Sections	Good			2	No difference in typical section from remainder of project, few areas of displaced rock.

What are the conditions of the existing levees?
 Are there any noticeable breaches?
 Settlement of rock plugs and rock weirs?
 Position of stoplogs at the time of the inspection?
 Are there any signs of vandalism?

Annual Inspection Report
SOUTH WHITE LAKE SHORELINE
PROTECTION PROJECT
State Project No. ME-22

Appendix E

Locations to be Monitored